

EXHIBIT 1 – PRESIDIO HAVEN PHOTO FROM 09.15.20



EXHIBIT 2 – PRESIDIO HAVEN 10.02.20





EXHIBIT 3 – PRESIDIO HAVEN 10.05.20



EXHIBIT 4 – ELECTRICIAN: BUILDING PAD CONDUIT INSTALL 10.09.20



ESD 4 FIRE & SAFETY FACILITY PROJECT OCTOBER, 2020 – PROJECT ACTIVITY REPORT NO. 05 / NOVEMBER 2, 2020



EXHIBIT 5 – SITE WORK: GENERATOR PAD CONSTRUCT 10.14.20



EXHIBIT 6 – SITE WORK: GENERATOR PAD CONSTRUCT 10.16.20



ESD 4 FIRE & SAFETY FACILITY PROJECT OCTOBER, 2020 – PROJECT ACTIVITY REPORT NO. 05 / NOVEMBER 2, 2020



EXHIBIT 7 – CONCRETE: LIGHT STANDARDS EXCAVATION 10.16.20



EXHIBIT 8 – CONCRETE: FORM LIGHT STANDARD 10.23.20





EXHIBIT 9 – CONCRETE: FORM LIGHT STANDARD 10.26.20



EXHIBIT 10 - ELECTRICIAN: CREWS FOR CONDUIT / GENERATOR PAD 10.26.20





EXHIBIT 11 – CONCRETE: LIGHT STANDARDS POURED COLUMNS 10.28.20



EXHIBIT 12 – ELECTRIC: ELECTRICIANS ON GENERATOR PAD 10.28.20



EMERGENCY SERVICE DISTRICT NO. 4 FIRE & SAFETY FACILITY PROJECT PROJECT BUDGET REPORT

NOVEMBER 2, 2020

VERSION v5.3 "BOARD BREIF"

> **PROJECT** INVOICED / **BUDGET** PAID TO DATE

Professional Services

\$598,911.00

\$385,617.00

64%

A. Project Management

\$291,655.00

B. Architecture Team: MEP, Landscape, Structural

\$178,600.00

Concept Design: \$10,000

2 Facility Design: \$168,600

C. Civil Engineering

\$75,200.00

Survey & Feasibility: \$9,900

2 Tract / Infrastructure: \$24.800

3 Tract / Civil Design: \$40,500

D. Environmental Firm: \$6,425

\$6,425.00

E. Geo Tech Firm: \$7,850

\$7,850.00

F. Contingency (7%)

\$39,181.00

Fire Protection Engineer: \$4,200 (SJPA)

Facility Site Development / Construction

\$5,616,000.00

A. Contractor Contract Value Change Orders

(\$459,495.50)

Contractor Contract Value - Revised

\$5,156,504.50

\$561,600.00

\$1,136,658.70

B. Site / Building Contingency (10%)

Contractor CO 01 - Date / description

Contractor CO 02 - Date / description

Contractor CO 03 - Date / description Contractor CO 04 - Date / description

Contractor CO 05 - Date / description

Contractor CO 14 - Date / description

(\$407,867.00) (\$22,500.00)(\$39,000.00)

\$1,397.00

(\$625.50)

\$9,100.00

(\$459,495.50)

C. Facility Site Development / Construction Total

\$5,718,104.50

Other Project Support Costs

\$544,456.00

\$0.00 0%

TOTAL PROJECT BUDGET

\$6,861,471.50

\$1,522,275.70

22%

22%



ESD 4 Board Recommended Action:

A. Approve and pay the following Invoices for October, 2020:

- 1. SJPA Architects Architectural Construction Administration services.
- 2. Terracon Material Testing: Excavation and confirmation of prepared surface, rebar & form inspections, concrete pours & strength testing, fill material source testing and placement (density)
- 3. Perez Project Consulting Project / Construction Administration & Management.
- 4. Sabinal Group No payment to be issued today. Board approval for Construction Contract Pay Application No. 06 up to \$153,990 pending further review and approval.

B. Approval of Change Orders:

- 1. Change Order No. 05 Deduct of \$625.50.
- 2. Change Order 14 Reverse deduct of \$9,100.00.

