

**SYDENHAM GROVE**  
**FELTHAM CONSTRUCTION LTD**  
**SYDENHAM GROVE UPDATE**  
**DATED 04-07-20 WEEK 16**

**WC 06-07-20**

Continue services and substructure works.

Planned installation of first phase of beam and block ground floor structures. (Wednesday 8<sup>st</sup> to Friday 10<sup>rd</sup> July Crane on site each day)

**WC 13-07-20**

Removal of temporary offices.

Continue services and substructure works.

**WC 20-07-20**

Continue services and substructure works.

**WC 27-07-20**

Continue services and substructure works.

Planned installation of beam and block ground floor structures (second phase)

Drainage and services being installed below ground floors.

