

International Construction Consulting, LLC

Modularization Overview

International Construction Consulting, LLC

Assessment

Planning

Execution
Excellence

www.oil-gas-consulting.com



Presentation Overview

1

Modularization Overview

2

An Alternative Construction Method to Deliver Projects

3

Quick Selection Criteria for Modularization

4

Advantage and Disadvantages of Modular Construction

Presentation Overview

1

Modularization Overview

2

An Alternative Construction Method to Deliver Projects

3

Quick Selection Criteria for Modularization

4

Advantage and Disadvantages of Modular Construction

Modularization Overview

- Modular Construction is a method for building portions of a project (modules) remote from the permanent construction site.
- The module(s) are built off site to the maximum economical and manageable size possible.
- The assembled module(s) is transported to the final permanent site by either one or a combination of road, rail, waterways and air modes for installation (integration)



Modularization Overview

Challenging Market Conditions


- Adverse site and local area conditions
- Difficult permitting and regulatory compliance
- Limited plot space
- Labor availability and quality
- Difficult labor conditions and high labor costs
- Productivity issues
- Extreme weather conditions

Demanding Project Drivers

- Competitive conditions (market share)
- More demanding schedules (requirements to get product to market rapidly)
- Improved safety, quality
- Cost savings
- Project feasibility and risk

Alternative Construction Methods

- Prefabrication (e.g. prefabricated buildings)
- Preassembly (e.g. pre-assembled racks)
- Modularisation (e.g. skid-mounted units)



Modularization Overview

Modular Project Drivers

- Remote Location
- Extreme Weather
- Availability of Experienced Work Force
- Existing Infrastructure
- Major contracting entities
- Strong Labor Union or Relations issues
- High Labor Cost
- Schedule
- Safety
- Impact on Local Community

Modularization Overview

Modular Project Benefits - General

- Reduced Schedule and/or Flexibility
- Reduction in overall manpower and resources on site
- Reduced risk of Budget/Schedule overrun
- Reduced Re-work
- Quality Assurance
- Increased Construction Safety
- Earlier Start-up / Return on Investment

Modularization Overview

Modular Project Benefits - Safety

- Minimizes necessary work in hazardous areas when adjacent to operating units
- Reduces the number of workers and types of trades working in the area at the same time
- Reduces worker's exposure in areas from working at heights
- Reduces the exposure from other work overhead
- Allows work to be performed without added safety requirements on site.

Modularization Overview

Modular Project Benefits - Schedule

- Shortens schedule through parallel activities and improves productivity
- Maximizing assembly prior to on-site construction has the potential to reduce shut-down time in operating units
- Utilizing multiple fabrication sites with improved shop productivity can result in delaying start of assembly for business reasons
- Schedule compression from multiple fabrication sites results in early start-up benefits

Modularization Overview

Modular Project Benefits - Schedule

- Off-site assembly allowed to start prior to on-site permitting for environmental and construction
- Reducing schedule risks associated with weather or labor conditions resulting in limit of risk of schedule penalties

Modularization Overview

Modular Project Benefits - Construction

- Construction of Modules/PAU completed in parallel with foundation & infrastructures
- Multiple work fronts and choice of locations provide additional flexibility
- Module/PAU partial mechanical completion in the yard
- Consequential delay by site preparation/ foundation on critical path are avoided
- Less congestion on site
- Completion of sub-surface work earlier without interference from above ground works
- Can reduce on-site direct man-hours by 20%
- Can reduce peak onsite manpower by 10%

Presentation Overview

1

Modularization Overview

2

An Alternative Construction Method to Deliver Projects


3

Quick Selection Criteria for Modularization

4

Advantage and Disadvantages of Modular Construction

Alternative Construction Method to Deliver Projects



Knock on Benefits:

- Compress schedule (civil work while pre-assembling)
- Improve critical path
- Reduce costs

Modularization Overview

Critical Elements of Design

- Thorough understanding of modularization drivers and limitation by all parties involved
- Develop module design guidelines, criteria and limitation based on land/sea transportation and construction taking into account the plant operations requirements
- Develop optimum module/skid concept as applicable to facilities and modify GA's based on module/skid size and functional requirements.
- Complete module definition incl. Size, weight and COG
- Review module definition with design/construction team to ensure that it is technically feasible, can be transported & erected as well as operationally with no added constraint.
- Signed off PFD and frozen layout including vendor data

Presentation Overview

1

Modularization Overview

2

An Alternative Construction Method to Deliver Projects

3


Quick Selection Criteria for Modularization

4

Advantage and Disadvantages of Modular Construction

Modular Selection Criteria

Develop the most efficient construction strategy for the Project.




Modular Selection Criteria

- ✓ Field labor productivity is much less than shop productivity
- ✓ Field labor costs are higher than shop labor costs
- ✓ Weather may affect the construction phase
- ✓ Plant process/system allow modularization
- ✓ Local labor requirements do not restrict use of modular construction
- ✓ Transport envelope allows transportation of economical modules size / weight
- ✓ Site permits and regulatory approvals are not readily available
- ✓ Lifting and transportation available, economical
- ✓ Fabrication capacity is available
- ✓ Schedule is important or critical

Modular Selection Criteria

Front End Planning and Modularization Flow Chart



Modular Selection Criteria

Early Design Considerations

- ✓ Layout for fully pre-assembled/modularized plant has a footprint of 82% to 85% of Stick Built Layout that results in reduced piping, cable and steel quantities
- ✓ Plant arrangement accommodates vertical layout rather than horizontal layout
- ✓ Tanks to have at least 2:1 height to diameter ratio
- ✓ Incorporate localized control room/switch gear rooms into pre-assemblies to allow partial pre-commissioning off-site
- ✓ Layout to accommodate double columns for adjacent pre-assemblies

Modular Selection Criteria

Early Design Considerations

- ✓ Elevation of plant areas and foundation projections to allow access/egress for pre-assemblies
- ✓ Underground utilities to be routed to prevent damage when pre-assemblies are transported
- ✓ Plant roads to be designed with sufficient width for pre-assembly transportation including turning radius
- ✓ Piperack column spacing's to allow sections of piperack to be assembled off-site
- ✓ Structural design for bolted connections rather than welded for pre-assembly hook-up

Modular Selection Criteria

Engineering Considerations

- ✓ Process engineering, design criteria, plant layouts and plot plans, specifications, procedures and interfaces must be designed with a clear vision of the ultimate plan for a modularized plant
- ✓ Modular plants require all engineering, planning control and execution on a modular basis
- ✓ The engineering will be constrained by vendor data from procurement and will in return constrain the provision of the MTO's

Modular Selection Criteria

Significant Lessons Learned

- Front end engineering is a must
- Freeze design and adopt no change policy
- Involve marine warranty surveyors and project insurance underwriters sooner than later
- Preparation of modules for sea voyage
- Layout in the yard should be similar to site
- Detailed module by module schedule

Presentation Overview

1

Modularization Overview

2

An Alternative Construction Method to Deliver Projects

3

Quick Selection Criteria for Modularization

4

Advantage and Disadvantages of Modular Construction

Modular Selection Criteria

Advantages

- + Improved safety
- + Schedule compressed (civil work while pre-assembling)
- + Shorter onsite duration
- + Less field labor required (lower work density)
- + Cost of housing the field labor at site is reduced
- + Higher shop productivity
- + Weather related delays are minimized
- + Benefit from cheaper labor in low wage area or country
- + Lower overall project costs
- + Quality is improved (controlled work area)
- + Permitting advantages
- + Reduce plant footprint
- + Simplified foundation requirements
- + Decreased site risks

Modular Selection Criteria

Disadvantages

- Additional front-end planning
- Early decision whether to modularize or not
- Additional engineering & design considerations
- Additional transportation logistic considerations and costs
- Additional interface considerations
- Less flexibility for design changes
- Increased structural steel required
- Estimating & cost control are much more complex
- Insurance costs more than conventional
- Layout of plant critical for access
- Rejection to take work outside the country (local content)

**Have questions, need additional
information, or a more detailed
assessment?**

Contact me at:

Greg.Lamberson@intlconstconsulting.com