



**EXHIBIT 1 – OVERALL SITE 11.2020**



**EXHIBIT 2 – OVERALL SITE 11.2020**





**EXHIBIT 3 – OVERALL SITE 12.2020**



**EXHIBIT 4 – SITE CLEAR OF NON ACCEPTABLE FILL 12.14.20**





**EXHIBIT 5 – SITE CLEAR OF NON ACCEPTABLE FILL 12.14.20**



**EXHIBIT 6 – RETAINING WALL CONSTRUCTION / GEO GRID 12.14.20**





**EXHIBIT 7 – RETAINING WALL CONSTRUCTION 12.18.20**



**EXHIBIT 8 – RETAINING WALL CONSTRUCTION 12.18.20**





**EXHIBIT 9 – RETAINING WALL CONSTRUCTION 12.18.20**



**EXHIBIT 10 – RETAINING WALL / LIGHT TOWER CONSTRUCTION 12.23.20**





**EXHIBIT 11 – RETAINING WALL CONSTRUCTION 12.28.20**



**EXHIBIT 12 – OVERALL SITE 12.2020**





**EXHIBIT 13 – OVERALL SITE 12.2020**



**EXHIBIT 14 – OVERALL SITE 12.2020**





**EXHIBIT 15 – OVERALL SITE 12.2020**

**Project Items in Progress / Working Schedule:**

**A. Solar Facility Request for Proposals (RFP) solicitation; responses due Friday, January 8, 2021, 2 p.m.**

**B. Project Activity Schedule (tentative end dates, weather permitting):**

- 1. January 8, 2021 – 1 week to complete facility / apparatus bay building pad.**
- 2. January 27, 2021 – 2 ½ weeks for concrete beams excavation, coordinated with plumbing & electrical; place and tie rebar, inspections, pour facility concrete foundation.**
- 3. February 26, 2021 – Facility structure steel erection (1 month).**



**ESD 4 Board Recommended Action:**

**A. Approve and pay the following Invoices for December, 2020:**

- 1. Terracon – Material Testing: Excavation and confirmation of prepared surface, rebar & form inspections, concrete pours & strength testing, fill material source testing and placement (density)**
- 2. Perez Project Consulting – Project / Construction Administration & Management.**
- 3. SJPA – Project Architect – Construction Administration / observation.**
- 4. Sabinal Group – No new Pay Application presented today. Still working to verify payment on Pay Application No. 07 up to \$229,770.**