



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET

CABOT, AR 72023

(501) 843-5081

(501) 941-0959 Fax

Supplemental
MONTHLY PROGRESS REPORT
Ward Wastewater Treatment Facility Improvements
Ward, Arkansas

October 19, 2017

(Construction Period from October 5 – October 18)

Please note that this is a supplemental progress report to cover the time between the monthly construction meeting and the pay request. Attention is called to the attached progress report for the period between September 19 to October 4.

On October 5, rebar for the Aeromod Basin Walls began to arrive. Also, the contractor continued the task of removing forms from the completed Aeromod Basin floor. The time between October 6 through 8, contractor completed the form removal on the base, and cleaned the rebar supports in anticipation of beginning construction of the walls. October 9, construction was suspended for the day due to rainfall. On October 10, the contractor pumped the excess water from the base (due to the rainfall), and began installing the wall rebar. From October 11 to the present, the contractor continued to install the wall rebar, and began erecting the forms for the walls.

At present, the project appears to be 23% complete, as per the present pay request dated October 17, 2017.

One rain days were experienced during this past week (October 9). Total rain days to date equal 5.

Report prepared by:

A handwritten signature in blue ink, appearing to read 'Tim Lemons', with a stylized flourish at the end.

Tim Lemons, PE, President