

рак эпсан руразэ эуэссн	11/10/20	11/10/20
Grade Stream BED	11/19/20	11/19/20
Install Roadbed 8in. 2B Stone for base Layer	11/20/20	11/20/20
Install Roadbed 4in. Binder Superpave (19mm) asphalt base layer	11/23/20	11/23/20
Install Roadbed 2in. Wearing Superpave (9.5mm) asphalt wear surface	11/24/20	11/24/20
D&R Erosion & Sediment Control Facilities	11/25/20	11/25/20
D&R Final Stabilizaion (scope definaition reqd)	11/26/20	11/26/20
Install Guide Rail/Posts - Bridge Mounted	11/27/20	11/27/20
Install Guide Rail/Posts - Connect Bridge Rail to Exist Grade Mounted	11/30/20	11/30/20
Miscellaneous Finish Work (to be defined)	12/1/20	12/1/20
Yardworks Costs Estimated for Period 1 before bridge install	3/16/20	11/9/20
Yardworks Costs Estimated for Period 2 after bridge install	11/9/20	12/1/20
PECO Costs Estimated Electric Power Shutdowns (2)	10/1/20	11/12/20
Engineering Suppost Costs Estimated Ragan Engineering Associates	3/16/20	12/1/20
Contech Costs Estimated for Bridge net 10 days post delivery \$216K	11/13/20	11/26/20
Guide Rail Re-Install estimated Costs	11/27/20	12/1/20
Material by Franklin Township Estimated Costs	3/24/20	12/1/20