



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET  
CABOT, AR 72023  
(501) 843-5081  
(501) 941-0959 Fax

**MONTHLY PROGRESS REPORT**  
**Ward Wastewater Treatment Facility Improvements**  
**Ward, Arkansas**

January 18, 2018

Construction Period – December 19, 2017 to January 17, 2018

On December 20, 2017 the 9<sup>th</sup> wall pour was made, 99 yards of concrete were used. On December 29, 2017 electrical conduit was placed from the Press Plant Building to new transformer pole site. On January 3, 2018 contractor started roughing in plumbing for the Press Plant Building. On January 8, 2018 the 10<sup>th</sup> and 11<sup>th</sup> wall pour was made. 52.5 yards of concrete were used on each wall pour for a total of 105 yards. On January 8, 2018 electrical and plumbing was completed under the slab and gravel was placed inside forms for the Press Plant Building. On January 9, 2018 contractor started busting rebar for the Press Plant Building slab. On January 15, 2018 the 12<sup>th</sup> wall pour was made, 81 yards of concrete was used. On January 17, 2018 contractor placed electrical conduit from the Press Plant Building to the old Blower Building for the generator.

During this construction period, the amount of concrete placed for walls equated to 285 cubic yards.

Six (6) rain days were experienced during this construction period. The total number of rain days to date stands as seventeen (17).

At present, the project appears to be 40% complete, as per present day pay request dated January 18, 2018.

Report prepared by:

Tim Lemons, PE, President