



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET
CABOT, AR 72023
(501) 843-5081
(501) 941-0959 Fax

MONTHLY PROGRESS REPORT

Ward Wastewater Treatment Facility Improvements Ward, Arkansas

May 16, 2018

Construction Period - April 19, 2018 to May 15, 2018

Haren Construction has continued working on Clarifier Suction Hood bases and dividers. As of May 15, 2018 they are 80% complete. On April 24, 2018 started placing effluent lines, 75% complete. Haren also received Screw Conveyor. On April 25, 2018 started placing ductile iron for air flow pipe from blowers to Aeromod tank, 75% complete. On April 30, 2018 started backfilling around Aeromod tank with existing fill onsite. Haren has continued working on Press Plant Building installing roll-up door, framing interior walls, and electrical.

Zero (0) rain days were experienced during this construction period. The total number of rain days to date stands at thirty (32).

At present, the project appears to be 54% complete, as per request dated May 16, 2018.

305 out of 425 days have elapsed in the contract as of the date of this Progress Report. This reflects 72% completion by days compared to 54% completion by quantities.

No problems have been encountered during this construction period.

The anticipated next month's schedule consists of:

- Finishing clarifier concrete suction hood bases and concrete dividers;
- Start installing clarifiers and piping;
- Continue placing underground piping;
- Start working on Headworks;
- Start working on UV and Blower slab;
- Hauling in fill dirt for final grade per revised drawing.

Report prepared by:

Tim Lemons, PE, President