

Following is the replacement sequence according to our best estimate as of this date. This schedule will most likely evolve as we move through the project due to weather and any unforeseen construction delays. We will provide regular updates as we move ahead. (revised 4/7/21)

Sequence	Bridge Address	Week of	*indicates open items remain	
			Name	Name
1a	325/327 Coveview	Feb 8 <b>Complete</b>	Thompson	Wilbert
1b	321/323 Coveview	Feb 15 <b>Complete</b>	Thompson	Lovell
2a	126/128 E Blue Heron	Feb 22 <b>Complete</b>	Twitty	Maxwell
2b	122/124 E Blue Heron	Mar 1 <b>Complete</b>	Auger	Guyer
3a	112/114 E Blue Heron	Mar 8 <b>Complete</b>	DuBois	Melcher
3b	116/118 E Blue Heron	Mar 8 <b>Complete</b>	Muehling	Smeaton
4a	146/148 E Blue Heron	Mar 15 <b>Complete *</b>	Morgan	Rosenberg
4b	142/144 E Blue Heron	Mar 15 <b>Complete *</b>	Pitts	Mulford
5a	136/138 E Blue Heron	Mar 29 <b>Complete*</b>	Elg/ Bloomberg	Porter
5b	132/134 E Blue Heron	Mar 29 <b>Complete*</b>	Ferguson	Koontz
6a	332/334 Coveview	Apr 5 In Progress	Epstein	French
6b	336/338 Coveview	Apr 5 In Progress	Prockton	Gibson
7a	352/354 Coveview	Apr 12	Pyle	Dandrea
7b	356/358 Coveview	Apr 12	Lutkowski	Brubacher
8a	102/104 E Blue Heron	Apr 26	Morse	Dougherty
8b	106/108 E Blue Heron	Apr 26	Thomas	Hickey
9a	205/207 W Blue Heron	May 3	Rich	McCormack
9b	201/203 W Blue Heron	May 3	Levesque	Hosford
10a	315/317 Coveview	Seq 10 Date TBD Est start 5/17 or 5/24	Thomas	Jamieson
10b	313/311 Coveview	Seq 10 Date TBD Est start 5/17 or 5/24	Jones	Weiss
11a	342/344 Coveview	Seq 11 Date TBD Est start 5/24 or 6/7	Kantor	Ring
11b	346/348 Coveview	Seq 11 Date TBD Est start 5/24 or 6/7	Walkenshaw	Walters
12a	245/247 Marina	Seq 12 Date TBD Est start 6/7 or 6/15	Johnson	Proctor
12b	241/243 Marina	Est start 6/7 and 6/15	DeFries	Slavik