



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET
CABOT, AR 72023
(501) 843-5081
(501) 941-0959 Fax

MONTHLY PROGRESS REPORT
Ward Wastewater Treatment Facility Improvements
Ward, Arkansas

February 15, 2018

Construction Period – January 18, 2018 to February 14, 2018

On January 24, 2018, the slab for the Press Plant Building was poured. The total amount of concrete for said pour was 64.5 cubic yards. Wall pour #13 was accomplished on January 25, 2018, with a total of 81 cubic yards of concrete. Also on this date, expansion joints were cut for the Press Plant Building. On January 30, 2018, the crew completed removing forms from the Press Plant Building, and started erecting red iron. The red iron installation was completed on February 1, 2018. Wall pour #14 was made on February 5, 2018, comprising of 126 cubic yards of concrete. Then on February 13, 2018, 72 cubic yards of concrete was poured for Wall #15.

During this construction period, the amount of concrete placed for walls equated to 343.5 cubic yards.

One (1) rain day was experienced during this construction period. The total number of rain days to date stands as eighteen (18).

At present, the project appears to be 47% complete, as per present day pay request dated February 15, 2018.

Report prepared by:

Tim Lemons, PE, President