



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET
CABOT, AR 72023
(501) 843-5081
(501) 941-0959 Fax

MONTHLY PROGRESS REPORT
Ward Wastewater Treatment Facility Improvements
Ward, Arkansas

October 6, 2017

(Construction Period from September 19 – October 4)

Since the last progress report, the Aeromod Concrete Base (Floor) is 100 % complete. The contractor (Haren Construction) is presently removing the last of the base forms. Concrete compaction tests have begun, and the results are on file at the on site Construction Office. Wall rebar for the Aeromod basin began to arrive this past week, with the remainder expected this coming week. The contractor has stemmed the rebar above the base, in anticipation of constructing the walls as soon as possible.

The plumbing between the existing force main and the new Aeromod basin has been partially installed. Also, the contractor has performed the clearing needed for the new outfall line.

Considering that we are approximately 10 days from the cutoff for the next pay request, a second “supplemental” progress report will be forthcoming with said pay request. As per the last pay request, for time through September 18, the amount completed is computed as \$667,092.48, of the original contract amount of \$5,201,000.00. This yields a 12.8% completion level.

No rain days were experienced during this past week. Total rain days to date equal 4.

Report prepared by:

Tim Lemons, PE, President