



Grant All-Detail Report Disaster Relief 2016

Grant Title - 2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)

Grant ID - P16-7396

Organization - Pipestone SWCD

Grant Awarded Amount	\$110,089.00	Grant Execution Date	9/14/2015
Required Match Amount	\$0.00	Grant End Date	12/31/2017
Required Match %	0%	Grant Day To Day Contact	Kyle Krier

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$110,089.00	\$110,089.00	\$0.00
Total Match Amount	\$33,362.69	\$33,362.69	\$0.00
Total Other Funds	\$36,594.24	\$36,594.24	\$0.00
Total	\$180,045.93	\$180,045.93	\$0.00

**Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.*

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Alan Bahn WW	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$2,142.59	\$2,142.59	1/12/2017	N
Alan Bahn WW	Agricultural Practices	Landowner Fund	Land Owner Match	\$714.20	\$714.20	1/12/2017	Y
Bob Ford WW/WASCOB	Special Projects	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$23,005.24	\$23,005.24	1/11/2018	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Bob Ford WW/WASCOB	Special Projects	Landowner Fund	Land Owner Match	\$7,668.71	\$7,668.71	1/11/2018	Y
Brad Petersen WW	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$24,683.33	\$24,683.33	8/10/2017	N
Brad Petersen WW	Agricultural Practices	Landowner Fund	Land Owner Match	\$8,227.78	\$8,227.78	8/10/2017	Y
Dean Tofteland WW	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$17,068.68	\$17,068.68	9/7/2017	N
Dean Tofteland WW	Agricultural Practices	Landowner Fund	Land Owner Match	\$11,565.04	\$11,565.04	9/7/2017	Y
Dean Tofteland WW	Agricultural Practices	Other Funds	2016 - State Cost-Share Fund (Pipestone SWCD)	\$7,413.71	\$7,413.71	9/7/2017	N
Dean Tofteland WW	Agricultural Practices	Other Funds	Land Owner Match	\$4,956.45	\$4,956.45	9/7/2017	Y
Gorter Waterway	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$3,926.27	\$3,926.27	1/11/2018	N
Gorter Waterway	Agricultural Practices	Landowner Fund	Land Owner Match	\$1,308.76	\$1,308.76	1/11/2018	Y
Horton WW	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$4,331.78	\$4,331.78	8/10/2017	N
Horton WW	Agricultural Practices	Landowner Fund	Land Owner Match	\$1,084.45	\$1,084.45	8/10/2017	Y
Horton WW	Agricultural Practices	Other Funds	2014 - Minnesota Flood Relief Grant (Pipestone SWCD)	\$19,379.26	\$19,379.26	8/10/2017	N
Horton WW	Agricultural Practices	Other Funds	Land Owner Match	\$4,844.82	\$4,844.82	8/10/2017	Y
Technical Assistance	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$826.88	\$826.88	4/18/2016	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Technical Assistance2	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$6,396.03	\$6,396.03	5/27/2016	N
Technical Assistance3	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$4,974.73	\$4,974.73	8/18/2016	N
Technical Assistance4	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$3,573.90	\$3,573.90	10/10/2016	N
Technical Assistance5	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$2,762.85	\$2,762.85	1/10/2017	N
Technical Assistance6	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$2,148.03	\$2,148.03	5/19/2017	N
Technical Assistance7	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$5,289.71	\$5,289.71	7/17/2017	N
Technical Assistance8	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$200.00	\$200.00	10/16/2017	N
Technical Assistance9	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$377.73	\$377.73	12/31/2017	N
VanGrootheest Grade Stab	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)..	\$8,381.25	\$8,381.25	10/6/2016	N
VanGrootheest Grade Stab	Agricultural Practices	Landowner Fund	Land Owner Match	\$2,793.75	\$2,793.75	10/6/2016	Y

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
412 - Grassed Waterway and Swales	4	6	2 COUNT	2 COUNT

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
638 - Water and Sediment Control Basin	4	8	4 COUNT	4 COUNT
412 - Grassed Waterway and Swales	1	1	400 LINEAR FEET	400 LINEAR FEET
412 - Grassed Waterway and Swales	2	3	1 COUNT	1 COUNT
412 - Grassed Waterway and Swales	3	6	3 COUNT	3 COUNT
410 - Grade Stabilization Structure	1	2	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	3	3	3 COUNT	3 COUNT

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	97.05	TONS/YR
PHOSPHORUS (EST. REDUCTION)	97.05	LBS/YR
SOIL (EST. SAVINGS)	324.48	TONS/YR

Grant Activity

Grant Activity - Alan Bahn WW			
Description	Alan Bahn Waterway Construction		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Apr-16	End Date	12-Jan-17
Has Rates and Hours?	No		
Actual Results	Construction of one grassed waterway. Existing tile was used. Waterway has been seeded and will be monitored for establishment in the spring.		

Activity Action - Alan Bahn Waterway			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	Installation of one grassed waterway		
Proposed Size / Units	400.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	400.00 LINEAR FEET	Installed Date	1-Sep-16
Mapped Activities	1 Polygon(s)		

Final Indicator for Alan Bahn Waterway

Indicator Name	SEDIMENT (TSS)	Value	1.70
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Alan Bahn Waterway

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1.70
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Alan Bahn Waterway

Indicator Name	SOIL (EST. SAVINGS)	Value	3.40
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Grant Activity - Bob Ford WW/WASCOB

Description	Bob Ford WW/WASCOB		
Category	SPECIAL PROJECTS		
Start Date	30-Aug-17	End Date	01-Nov-17
Has Rates and Hours?	No		
Actual Results	Construction of 1 grassed waterway and 3 WASCOBs.		

Activity Action - Ford WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	One grassed waterway reconstructed		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	1-Sep-17
Mapped Activities	1 Polygon(s)		

Final Indicator for Ford WW			
Indicator Name	SEDIMENT (TSS)	Value	15.33
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Ford WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	24.68
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Ford WW			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	15.33
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Activity Action - Ford WASC0B			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	3 Farmable WASOBS installed		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	1-Nov-17
Mapped Activities	3 Point(s)		

Final Indicator for Ford WASC0B			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2.24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Ford WASCOB			
Indicator Name	SEDIMENT (TSS)	Value	2.24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		
Final Indicator for Ford WASCOB			
Indicator Name	SOIL (EST. SAVINGS)	Value	8.12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Grant Activity - Brad Petersen WW			
Description	Brad Petersen WW		
Category	AGRICULTURAL PRACTICES		
Start Date	24-Jul-17	End Date	04-Sep-17
Has Rates and Hours?	No		
Actual Results	2 new waterway systems constructed on one quarter. Both waterways have been constructed and seeded.		

Activity Action - Petersen WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	2
Description	2 New grassed waterways installed		
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	1-Aug-17
Mapped Activities	2 Polygon(s)		

Final Indicator for Petersen WW			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	17.77
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		
Final Indicator for Petersen WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	70.14
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Split Rock Creek		
Final Indicator for Petersen WW			
Indicator Name	SEDIMENT (TSS)	Value	17.77
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		

Grant Activity - Dean Tofteland WW			
Description	Dean Tofteland WW		
Category	AGRICULTURAL PRACTICES		
Start Date	12-Nov-15	End Date	01-Jun-17
Has Rates and Hours?	No		
Actual Results	<p>Cost Estimate, design, and contract have been completed for this project. Project should be constructed in spring of 2016.</p> <p>Waterway portion of the project was completed in 2016. WASCObS were also started but were not able to be completed. Project will be finalized in 2017.</p> <p>Project was completed in spring of 2017.</p>		

Activity Action - Tofteland WW/WASCOB			
Practice	412 - Grassed Waterway and Swales	Count of Activities	2
Description	Installation of 2 new grassed waterways		
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	18-May-16
Mapped Activities	4 Polygon(s)		

Final Indicator for Tofteland WW/WASCOB			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	9
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		
Final Indicator for Tofteland WW/WASCOB			
Indicator Name	SOIL (EST. SAVINGS)	Value	39.78

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		
Final Indicator for Tofteland WW/WASCOB			
Indicator Name	SEDIMENT (TSS)	Value	9
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Activity Action - Tofteland WW/WASCOB			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	Installation of 4 new Farmable Basins		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	17-May-17
Mapped Activities	8 Point(s)		

Final Indicator for Tofteland WW/WASCOB			
Indicator Name	SEDIMENT (TSS)	Value	5.09
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Tofteland WW/WASCOB			
Indicator Name	SOIL (EST. SAVINGS)	Value	22.53
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Final Indicator for Tofteland WW/WASCOB			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5.09
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Grant Activity - Gorter Waterway			
Description	Installation of one grassed waterway		
Category	AGRICULTURAL PRACTICES		
Start Date	24-Jul-17	End Date	01-Sep-17
Has Rates and Hours?	No		
Actual Results	Completed one new grassed waterway. Waterway has been shaped and seeded. Project has been paid out.		

Activity Action - Gorter WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	One grassed waterway installed		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	1-Aug-17
Mapped Activities	2 Polygon(s)		

Final Indicator for Gorter WW			
Indicator Name	SEDIMENT (TSS)	Value	5.57
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		

Final Indicator for Gorter WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	8.98
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		

Final Indicator for Gorter WW			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5.57
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		

Grant Activity - Horton WW			
Description	Reconstruction of two existing waterways and the construction of one new waterway as a result of extreme gully erosion		
Category	AGRICULTURAL PRACTICES		
Start Date	12-May-16	End Date	01-Sep-17
Has Rates and Hours?	No		
Actual Results	Reconstruction of 2 existing waterways and construction of 1 new waterway.		

Activity Action - Horton WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	3
Description	2 existing grassed waterway systems repaired and 1 new grassed waterway		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	1-Aug-17
Mapped Activities	6 Polygon(s)		

Final Indicator for Horton WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	119.22
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		
Final Indicator for Horton WW			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	34.1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		
Final Indicator for Horton WW			
Indicator Name	SEDIMENT (TSS)	Value	34.10
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Split Rock Creek		

Grant Activity - Technical Assistance

Description	Technical Assistance provided by SWP TSA to produce cost estimates, design projects, and conduct construction inspections.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	18-Sep-15	End Date	01-Feb-16
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized to work on Dean Tofteland, Alan Bahn, Brad Petersen, VanGrootheest, and Sheila Hortons contracts.		

Grant Activity - Technical Assistance2

Description	Technical Assistance paid to SWP TSA for design, lay out, and construction check out of cost share projects.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Jan-16	End Date	02-May-16
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized to work on Dean Tofteland, Alan Bahn, Brad Petersen, VanGrootheest, and Sheila Hortons contracts.		

Grant Activity - Technical Assistance3

Description	Technical Assistance paid to SWP TSA for design, lay out, and construction check off for cost share projects.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-May-16	End Date	01-Jul-16
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized on Dean Tofteland, Brad Petersen, VanGrootheest, and Sheila Horton's contracts.		

Grant Activity - Technical Assistance4			
Description	Technical Assistance4		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Jul-16	End Date	30-Sep-16
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized on Dean Toftelands, Brad Petersen, Sheila Horton, and Gary Gorter's contracts.		

Grant Activity - Technical Assistance5			
Description	Technical Assistance5		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Oct-16	End Date	31-Dec-16
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized on Brad Petersen, Sheila Horton, Gary Gorter and Bob Ford's contracts.		

Grant Activity - Technical Assistance6			
Description	Technical Assistance6		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Jan-17	End Date	30-Mar-17
Has Rates and Hours?	No		
Actual Results	Grant Funds were utilized on Bob Fords contract.		

Grant Activity - Technical Assistance7			
Description	Technical Assistance provided by SWP TSA.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Apr-17	End Date	30-Jun-17
Has Rates and Hours?	No		
Actual Results	Grant funds were used on Dean Tofteland, Brad Petersen, Sheila Horton, Bob Ford and Gary Gorter's contract.		

Grant Activity - Technical Assistance8			
Description	Technical Assistance provided by SWP TSA		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Jul-17	End Date	30-Sep-17
Has Rates and Hours?	No		
Actual Results	Grant funds were used on Brad Petersen, Sheila Horton, Bob Ford, and Gary Gorter's contracts.		

Grant Activity - Technical Assistance9			
Description	Technical Assistance provided by SWPTSA		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Oct-17	End Date	31-Dec-17
Has Rates and Hours?	No		
Actual Results	Grant funds were utilized on Bob Ford's contract.		

Grant Activity - VanGrootheest Grade Stab			
Description	VanGrootheest Grade Stab		
Category	AGRICULTURAL PRACTICES		
Start Date	1-Jun-16	End Date	01-Aug-16
Has Rates and Hours?	No		
Actual Results	Installed one grade stabilization structure.		

Activity Action - VanGrootheest Grade Stab			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description	Installation of one grade stabilization structure.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	17-Aug-16
Mapped Activities	2 Point(s)		

Final Indicator for VanGrootheest Grade Stab			
Indicator Name	SOIL (EST. SAVINGS)	Value	27.63

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		
Final Indicator for VanGrootheest Grade Stab			
Indicator Name	SEDIMENT (TSS)	Value	6.25
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		
Final Indicator for VanGrootheest Grade Stab			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6.25
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Rock River		

Grant Attachments

Document Name	Document Type	Description
2014 DR-4182 Flood Relief Phase 2	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Pipestone SWCD
2014 DR-4182 Flood Relief Phase 2 executed	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Pipestone SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/05/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/22/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/31/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/08/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/11/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/03/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/17/2017
Amendment	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)
CY 2017 Pipestone SWCD eLINK Reporting Needs	Journal	Journal Dated - 01/26/2018
CY16 - Pipestone SWCD Reporting Needs	Journal	Journal Dated - 03/17/2017
CY16 Pipestone SWCD eLink Reporting Needs 2	Journal	Journal Dated - 03/31/2017
Financial Report	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)
Financial Report	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Pipestone SWCD)

Document Name	Document Type	Description
P16-7396 Reconciliation B Checklist	Journal	Journal Dated - 02/27/2018