

## **Members' Update**

**25<sup>th</sup> Oct 2018**

All block building work is now complete both in the new extension and in the Clubhouse.

The new Effluent System has been installed. It will be fully commissioned next week. It involved the digging for 4 tanks which were installed 10 feet deep. The percolation area was dug and filled in with the appropriate layers of stone, sand and earth. This area is now filled in and a bank of earth has been placed on top of it. This will be seeded. The 'old' sewage system has been decommissioned, the septic tank has been emptied and will be filled in with stone shortly. The new sewerage pipes are installed and connected.

Brouders from Rathangan, who are the original roofers on the Clubhouse, have today finished installing the roof. They will be back on Monday to finish the fascia and the rain water system.

Sloping floors have been installed in both sets of showers. The new windows are now in place. A new door has been fitted at the exit to the pitches. It will have a grill fitted to its outside. Doors throughout the extension and the old Dressing Rooms and Gym will be fitted next week.

All additional extra material from demolitions has been removed from the Clubhouse and site by the builder.

Pathways outside the new building have been poured.

Dry lining has been fitted where required inside and the whole extension has been sealed.

Plastering is next on the list and they will start tomorrow. This phase will take approximately a week. Plumbing will then start.

Electrical work will start next week.

Furnishing the Dressing Rooms is underway and the metalwork for the seating is being worked on.

The building work is scheduled to finish in approximately 2 weeks' time. Painting of both the inside and the outside follows and could take some more days.