

Eye Center Construction Update November 2020

Completed Work:

- North Y Street paving complete
- Site Utilities 95% complete
- Foundations 85% complete
- Canopy and lightwell demo complete
- 48th Street modifications complete

Current Construction Activities

- Steel erection crane arrived
- Steel erection and metal deck installation
- Installing construction stairs and hoist

Look Ahead

- Continue steel erection (completes Week of 11/9) and installation of metal deck (moderately to periodic elevated noise)
- Start Central Utility Plan power feed (minor noise level)

For More Information Contact:
Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

