

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 14-06-20 WEEK 13

WC 15-06-20

Continue foundations including concrete and cart away of surplus material.

Start foundation (substructure) brick and blockwork.

WC 22-06-20

Planned start of drainage and services trenching and installation.

Continue foundation (substructure) brick and blockwork.

Planned removal of temporary office and installation of cabins for the duration of the project.

WC 29-06-20

Continue services and substructure works.

WC 06-07-20

Planned installation of beam and block ground floor structures.



Excavating and concreting foundations.



Block work below DPC started Monday 15th June.