

**SYDENHAM GROVE**  
**FELTHAM CONSTRUCTION LTD**  
**SYDENHAM GROVE UPDATE**  
**DATED 07-08-20 WEEK 21**

**WC 10-08-20**

Continue services works.

Continue superstructure brick and block work.

Flooring joists being delivered plots 4 5 6 7

Block and beam install Plots 1-2-3

**WC 17-08-20**

Continue services works.

Scaffolder start on site

Continue superstructure brick and block work.

Splash course brickwork to plots 1 2 3

**WC 24-08-20**

Continue superstructure brick and block work

Start to install floor joists

Plot 4 Superstructure



Plot 6 Superstructure



Plot 8 Splash course

