

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 12-10-20 WEEK 30

WC 12-10-20

Continue superstructure brick and block work to all plots, ongoing.

Scaffold ongoing.

Joists and floor boarding due to start on plot 8 and plots 1 & 2.

WC 19-10-20

Continue superstructure brick and block work to all plots, ongoing.

Scaffold ongoing.

Joists and floor boarding due to start on plot 3.

WC 26-10-20

Continue superstructure brick and block work to all plots, ongoing.

Scaffold ongoing.

WC 02-11-20

Continue superstructure brick and block work to all plots, ongoing.

Scaffold ongoing.

Plots 7 & 8 first floor installation



Plots 1 & 2 (in the background) scaffolded to first floor level and plot 3 scaffold started.

