

## May 9, 2022 Update on Sound Wall

### Nightwork:

Around Midnight Monday May 9<sup>th</sup> Traffic will be held intermittently by CHP on Westbound US 50 between 65<sup>th</sup> Street and Stockton Blvd for overhead sign bridge removal. The onramp to Westbound 50 from 59<sup>th</sup> Street will be closed Monday night as well.

The Eastbound exit to 65<sup>th</sup> Street will be closed from 9:00pm to 6:00am Thursday May 12<sup>th</sup> and Friday May 13<sup>th</sup> and Monday May 16<sup>th</sup>.

There will be lane closures on Highway 50 both east and westbound from 10:00pm to 5:00am for median barrier removal between Stockton Blvd and 65<sup>th</sup> Street starting Monday May 16<sup>th</sup>.

### Daytime:

Retaining Wall and drainage construction eastbound and westbound.

Foundation and Abutment construction and Falsework Installation on Elmhurst Viaduct (34<sup>th</sup> Street to Stockton Blvd.)

Abutment construction on Folsom Blvd. undercrossing.

T Street will be closed to Westbound Traffic between 34<sup>th</sup> And 35<sup>th</sup> Streets on Tuesday May 10<sup>th</sup> through Friday May 13<sup>th</sup> for bridge work.

Fence Cleaning work on S Street between Discovery and 50<sup>th</sup> Street and on S Street between 45<sup>th</sup> and 46<sup>th</sup> Streets Tuesday May 10<sup>th</sup>.

### Sound wall work:

Place blocks for Sound Wall 11A Stockton Blvd. to 39<sup>th</sup> Street - Estimated Completion 6/3/2022

Concrete curing time for concrete barrier for Sound Wall 11B on 39<sup>th</sup> Street Undercrossing.

Place blocks for Sound Wall 11C 39<sup>th</sup> Street to 42<sup>nd</sup> Street – Estimated Completion 6/3/2022

Place blocks for Sound Wall 12 42<sup>nd</sup> Street to 45<sup>th</sup> Street - Completion 5/6/2022

Place blocks at Sound wall 16-2 62<sup>nd</sup> Street to 65<sup>th</sup> Street Estimated completion 5/13/2022.

Thank you,

Jim Rogers P.E.  
US 50 Design Build Contract Manager  
Caltrans District 3  
2890 Gateway Oaks Drive Suite 250  
Sacramento, CA 95833  
916-826-6052