

Reconstruct 2nd Avenue SE from 3rd St to 6th St

Action Item In Progress

- Design for the roadway has been completed and will be bid in 2009. Construction is anticipated to be complete by the end of 2010.

Repair Coe Road NE Retaining Wall

Action Item In Progress

- Construction could begin as early as this fall. Once started, completion expected within 35 working days. Contract was let August 18th by Iowa DOT.

Repair Edgewood Road Bridge substructure

Action Item Complete

- Completed Spring of 2009.

Repair Flood Damaged Bridges

Action Item In Progress

- Construction could begin as early as this fall. Construction to be complete within 40 working days once started. All repairs are scheduled to be complete by summer of 2010.

Repair Flood Damaged Roads

Action Item In Progress

- FHWA classified streets repairs could start as early as this fall. Once started, anticipated to be complete within 35 working days. FEMA eligible repairs under design with anticipated completion summer of 2010.

Repair Flood Damaged Sidewalks

Action Item In Progress

- FHWA classified streets repairs could start as early as this fall. Once started, anticipated to be complete within 35 working days. FEMA eligible repairs under design with anticipated completion summer of 2010.