

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 31-07-20 WEEK 20

WC 03-08-20

Continue superstructure brick and block work.

Brickwork and blockwork Plot 4 up to first scaffold lift level

Drainage and scaffold matt to be completed on plot 1-2-3

WC 10-08-20

Continue services works.

Continue superstructure brick and block work.

Scaffolders on site

Block and beam install to plots 1-2-3

WC 17-08-20

Continue services works.

Continue superstructure brick and block work.



Drainage Plot 1-2 and
substructure Plot 3

Face brickwork Plot 4

