

UCDH PS IV

Construction Update

November 2020

Completed Work:

- SWPPP (Storm Water Pollution Prevention Plans) measures installed
- SMUD easement power infrastructure relocated
- Clear and grub activities complete (topsoil stockpiled and trees removed)

Current Construction Activities

- Site demo continues
 - Removing AC paving
 - Starting Mass Excavation removal

November Look Ahead

- Minor site fence relocations for demo activities at 48th and X Streets
- AC, sidewalk, curb and gutter demo continues
 - Demo medians and roundabout 48th and X Streets
- Mass Excavation removal
- Underground site utilities start (late Nov to early Dec)
- Tentative SMUD installation of conductors and energize new electrical feed

For More Information Contact:

Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

