


NORTH



PHASE I WORK AREA PLAN

SCALE: 1" = 200'

PHASE I NOTES:

1. PHASE I WORK (THE AREA SHADED RED) WILL RECONSTRUCT THE TAXILANES BETWEEN EXISTING T-HANGARS LOCATED ADJACENT TO THE GRASS TIEDOWNS ALONG THE INNER TAXIWAY.
2. THE PHASE I WORK WILL TAKE THIRTY (30) DAYS TO COMPLETE.
3. PHASE I IS ANTICIPATED TO BEGIN SOMETIME IN EARLY APRIL, WEATHER DEPENDENT.
4. DURING PHASE I WORK, AIRCRAFT STORED IN THE T-HANGARS SHOULD BE MOVED PRIOR TO THE START OF CONSTRUCTION. HANGAR OWNERS WILL NOT BE PERMITTED TO TOW OR TAXI OVER WITHIN THE PHASE I WORK AREA.
5. NO PERSONAL VEHICLES WILL BE PERMITTED TO DRIVE WITHIN THE PHASE I WORK AREA. HANGAR OWNERS, WITH THE APPROVAL OF THE AIRPORT OPERATIONS COORDINATOR AND ENGINEER MAY PARK IN THE GRASS TIEDOWN AREA WEST OF THE CONTRACTOR'S PARKING AND STORAGE AREA (THE AREA SHADED GREEN) AND WALK TO THEIR HANGAR.
6. ANY HANGAR OWNERS WHO WOULD LIKE TO REQUEST SPECIAL ACCESS SHOULD CONTACT THE AIRPORT MANAGER AT 603-882-0661. THE AIRPORT OPERATIONS COORDINATOR CANNOT GUARANTEE ACCESS TO THE HANGARS WILL BE PERMISSIBLE ONCE CONSTRUCTION STARTS.



Gale Associates, Inc
Engineers Architects Planners
15 Constitution Drive
Bedford, NH 03110
P 603.471.1887 F 603.471.1809
www.gainc.com

Boston | Baltimore | Orlando | Connecticut | D.C.

RECONSTRUCT AIRFIELD PAVEMENTS & PAVEMENT MAINTENANCE
(RUNWAY 32 END)
NHDOT NO. SBG-12-17-2016

BOIRE FIELD - NASHUA AIRPORT
NASHUA, NEW HAMPSHIRE

PROJ. NO:

777041

DRAWN

NAI

REVIEWED

EWS

CADD FILE

WEBSITE GRAPHICS

DATE: MARCH 2017

SCALE: 1" = 200'

REVISION:

PHASE I WORK AREA

1 OF 2