

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 26-06-20 WEEK 15

WC 29-06-20

Continue services and substructure works.

Planned removal of temporary office and installation of cabins for the duration of the project, this is scheduled for Monday 29th June.

Planned installation of beam and block ground floor structures. (Wednesday 8st to Friday 10rd July)

WC 06-07-20

Continue services and substructure works.

Planned installation of beam and block ground floor structures. (Wednesday 8st to Friday 10rd July)

WC 13-07-20

Continue services and substructure works.

WC 20-07-20

Continue services and substructure works.

New site offices etc arriving.

Plot 4 foundations concreted.

