


USInfrastructure@rpsgroup.com



GREEN TEE TERRACE BIKE & PEDESTRIAN TRAIL

SHEEL	2 OF 5									
FED. RD. DIV. NO.		SHEET NO.								
6				108						
STATE	DIST.	COUNTY								
TEXAS	HOU	BRAZORIA / HARRIS								
CONT.	SECT.	JOB	HIGHWAY NO.					JOB HIGHWAY		
0012	7.1	201	V A							

APPROV.

GREEN TEE TERRACE BIKE & PEDESTRIAN TRAIL

STORM WATER POLLUTION

EET S	5 OF 5							
D. RD. V. NO.		PROJECT NO.		SHEET NO.				
6				111				
TATE	DIST.	COUNTY						
XAS	HOU	BRA	BRAZORIA / HARRIS					
ONT.	SECT.	JOB	HIGHWAY NO.					
012	31	201		VA				

SITE DESCRIPTION	EROSION AND SE	EDIMEN
PROJECT LIMITS:F.M. 518 (BROADWAY) TO SOUTH OF HUGHES ROAD	SOIL STABILIZATION PRACTICES:	OTHE
	TEMPORARY SEEDINGX PERMANENT PLANTING, SODDING, OR SEEDINGX MULCHING	MAINTI ———
PROJECT DESCRIPTION: CONSTRUCTION OF SHARED USE PATH CONSISTING OF GRADING, CONCRETE PAVEMENT, STABILIZED BASE, BRIDGE,	SOIL RETENTION BLANKET	
TRAFFIC CONTROLS, STORM SEWER, SIGNING, PAVEMENT MARKINGS, SIDEWALKS, CURB RAMPS, AND BLOCK SODDING.	BUFFER ZONESX PRESERVATION OF NATURAL RESOURCES	
	OTHER:	
		INSPE
	STRUCTURAL PRACTICES:	
MAJOR SOIL DISTURBING ACTIVITIES: PARKING LOT, TRAIL, BRIDGE, SWALE, AND DRAINAGE CONSTRUCTION.	HAY BALES	
	ROCK BERMS DIVERSION, INTERCEPTOR, OR PERIMETER DIKES	
	DIVERSION, INTERCEPTOR, OR PERIMETER SWALES DIVERSION DIKE AND SWALE COMBINATIONS	WASTE
	PIPE SLOPE DRAINS	
	—— PAVED FLUMES X ROCK BEDDING AT CONSTRUCTION EXIT TIMBER MATTING AT CONSTRUCTION EXIT	
	CHANNEL LINERS SEDIMENT TRAPS	
	SEDIMENT BASINS STORM INLET SEDIMENT TRAP	
	STONE OUTLET STRUCTURES CURBS AND GUTTERS	HAZAR ———
	STORM SEWERS VELOCITY CONTROL DEVICES	
	_X EROSION CONTROL LOGS	
	OTHER:	
		SANITA
	NAPPATIVE OF CONTROL OF CONTROL OT CONTROL OT CONTROL OF CONTROL OT CONTROL OF CONTROL O	SHIVI I
	NARRATIVE - SEQUENCE OF CONSTRUCTION (STORM WATER MANAGEMENT) ACTIVITIES:	
	INSTALL CONSTRUCTION ENTRANCE.	
		OFFSI
TOTAL PROJECT AREA: 10.311 ACRES		-
TOTAL AREA TO BE DISTURBED: 10.311 ACRES		-
WEIGHTED RUNOFF COEFFICIENT: (AFTER CONSTRUCTION): 0.169		-
EXISTING CONDITION OF SOIL & VEGETATIVE		0
COVER AND % OF EXISTING VEGETATIVE COVER:		
		REMAR
		wate
		stre
NAME OF RECEIVING WATERS: _CLEAR CREEK (HCFCD UNIT NO. A100-00-00)		pol: emb
NAME OF RECEIVING WHIERS:		obs:
	STORM WATER MANAGEMENT: RUNOFF WILL BE CONVEYED TO EXISTING SWALES, INLETS AND CHANNELS UNTIL PROPOSED SWALES ARE CONSTRUCTED.	
	RUNOFF BEHIND THE CURB DRAINS OVER THE CURB TO THE INLETS.	
	SECTE OF TEXTS	
	MICHAEL R. MCCLUNG	
	CENSE?	
	09/17/18	

ER EROSION AND SEDIMENT CONTROLS:

CONTROLS

AINTENANCE:	All erosion and sediment controls will be maintained
	in good working order. If a repair is necessary
	it will be done at the earliest date possible, but
	no later than 7 calendar days after the surrounding
	exposed ground has dried sufficiently to prevent
	further damage from heavy equipment. The area
	adjacent to creeks and drainageways shall have
	priority followed by devices protecting storm sewer inlets.
NSPECTION: -	All inspections will be performed by a TxDOT inspector per one of
	the options below as directed by the Area Engineer
	1. At least every 7 calendar days
	2. At least every 14 days or after 0.5 inches or more of rainfall
	An inspection and maintenance report should be made for each
	inspection. Based on the inspection results, the controls
•	shall be revised according to the inspection report.

MATERIALS: The dumpster used to store all waste material will meet all state and local city solid waste management regulations. All trash and construction debris will be deposited in the dumpster. The dumpster will be emptied as necessary or as required by local regulation and the trash will be hauled to a local dump. No construction waste material will be buried on site.

RDOUS WASTE (INCLUDING SPILL REPORTING): <u>In the event of a spill which</u>
may be considered hazardous, the Houston District Safety Office shall be contacted immediately at 713-802-5962.

ARY WASTE: ___

TE VEHICLE TRACKING:

- HAUL ROADS DAMPENED FOR DUST CONTROL

 X LOADED HAUL TRUCKS TO BE COVERED WITH TARPAULIN

 X EXCESS DIRT ON ROAD REMOVED DAILY

 X STABILIZED CONSTRUCTION ENTRANCE

THER: _

RKS: Disposal areas, stockpiles, and haul roads shall be constructed in a ner that will minimize and control the sediment that may enter receiving erways. Disposal areas shall not be located in any waterway, waterbody or eambed. Construction staging areas and vehicle maintenance areas shall be structed by the contractor in a manner which minimizes the runoff of all lutants. All waterways shall be cleared as soon as practical of temporary bankments, temporary bridges, matting, falsework, piling, debris, and other structions placed during construction operations that are not part of the ished work.



TXDOT STORM WATER POLLUTION PREVENTION PLAN

SWP3

FILE: STDG1.DGN	DN: TxDot		CK:	TxDot	DW: T	×Dot	CK:	TxDot
© TxDOT JANUARY 2007	DIST	FED RE	G	PF	ROJECT NO) .		SHEET
REVISIONS 9/2010 INSPECTION NOTE	HOU	6						112
9/2013 INSPECTION NOTE 11/2013 SW3P TO SWP3		COUN	TY		CONTROL	SECT	JOB	HIGHWAY
03/2015 2014 SPECS	BRAZO	RIA	/H/	RRIS	0912	31	291	VA

CURB INLETS 8" DIAMETER LOGS ITEM 506-6040 BIODEG EROSN CONT LOGS (INSTL) (8") CURB INLET Z FT MIN. CURB AND GRATE INLET TEMPORARY EROSION CONTROL LOG. INSERT ROD OR OTHER DEVICES IN OR UNDER LOG AND AT ENDS TO KEEP LOG SECURE AT INLET OPENING. USE 8" DIAMETER LOG.

MATERIAL REQUIREMENTS

FIII:

Use 100% shredded mulch or other non-compost biodegradable material as fill for logs. No compost or fines.

DO NOT USE MATERIAL WHICH PROHIBITS WATER INFILTRATION.

LOG MESH

Use mesh with 1/4" openings or larger.
Mesh must allow water infiltration but also hold fill material in place.

SEDIMENT BASIN & TRAP USAGE GUIDELINES

A sediment trap (erosion control log) may be used to filter sediment out of runoff draining from an unstabilized area.

 $\overline{\text{Iraps:}}$ The drainage area for a sediment trap should not exceed 5 acres. The trap capacity should be 1800 CF/Acre (0.5" over the drainage area).

Sediment traps should be placed in the following locations:

- 1. Within drainage ditches spaced as needed or min. 500' on center
- 2. Immediately preceding ditch inlets
- 3. Just before the drainage enters a water course
- 4. Just before the drainage leaves the right of way

The trap should be cleaned when the capacity has been reduced by $\frac{1}{2}$ or the sediment has accumulated to a depth of 1', whichever is less.


REQUIRED ITEMS:


- ITEM 506-6040 BIODEG EROSN CONT LOGS (INSTL) (8") L
- ITEM 506-6041 BIODEG EROSN CONT LOGS (INSTL) (12") LF
- ITEM 506-6043 BIODEG EROSN CONT LOGS (REMOVE)


DROP INLETS AND OTHER LOCATIONS 12" DIAMETER LOGS

DIA. EROSION


ITEM 506-6041 BIODEG EROSN CONT LOGS (INSTL)(12")









DRAINAGE SWALE OR DITCH








LF




FLOW

STAKE SPACING -10 FEET MAXIMUM

SLOPE AWAY FROM ROADWAY EDGE



END OF LOG OVERLAP



DIAMETER MEASUREMENTS OF EROSION CONTROL LOGS SPECIFIED IN PLANS




EROSION CONTROL LOG

ECL-I2


TILE: STDG4a.DGN	DN: TxDot		DN: TxDot		CK:	TxDot	ow: TxDot		CK:	TxDot
© TxD0T 2014	DISTRICT	FED	REG	PRO	ECT NUMBE	R		SHEET		
REVISIONS	HOU		6				113			
3/15 MINOR CORRECTIONS	COUNTY			CONTROL	SECT	JOB	HIGHWAY			
	BRAZO	RI	A/H	ARRIS	0912	31	291	٧A		

STD G-



TEMPORARY SEDIMENT CONTROL FENCE





HINGE JOINT KNOT WOVEN MESH (OPTION) DETAIL

Galvanized hinge joint knot woven mesh (12.5 GA.SWG Min.) requires a minimum of five horizontal wires spaced at a maximum of 12 inches apart and all vertical wires spaced at a maximum of 12 inches apart.

SEDIMENT CONTROL FENCE USAGE GUIDELINES

A sediment control fence may be constructed near the downstream perimeter of a disturbed area along a contour to intercept sediment from overland runoff. A 2 year storm frequency may be used to calculate the flow rate to be filtered.


Sediment control fence should be sized to filter a maximum flow through rate of 100 GPM/FT². Sediment control fence is not recommended to control erosion from a drainage area larger than 2 acres.

LEGEND

Sediment Control Fence

GENERAL NOTES

- Vertical tracking is required on projects where soil distributing activities have occurred unless otherwise approved.
- 2. Perform vertical tracking on slopes to temporarily stabilize soil.
- 3. Provide equipment with a track undercarriage capable of producing linear soil impressions measuring a minimum of 12" in length by 2" to 4" in width by 1/2" to 2" in depth.
- 4. Do not exceed 12" between track impressions.
- 5. Install continous linear track impressions where the minimum 12" length impressions are perpendicular to the slope or direction of water flow.



VERTICAL TRACKING




TEMPORARY EROSION, SEDIMENT AND WATER POLLUTION CONTROL MEASURES

FENCE & VERTICAL TRACKING

EC(1)-16


FILE: ec116	DN: TxDOT		CK: KM	DW: VP	DN/CK: LS		
C TxDOT: JULY 2016	CONT	SECT	JOB		H]GHWAY		
REVISIONS	0912	31	291		VA		
	DIST	COUNTY			SHEET NO.		
	HOLL	RRΔ	70R I Δ / F	JARRIS	114		




by the "Texas Engineering Practice Act". No warranty whossoever, TXDOI assumes no responsibility for the for incorrect results or damages resulting from its units incorrect results or damages resulting from its units.


DISCLAIMER: The use of this standard is governed I kind is made by TXDOI for any purpose KAOTSME® («PhondGrOGN» other formats or


> 9/18/2018 10:47:47 J:\0218.036.000\07.0



FILTER DAM AT SEDIMENT TRAP







ROCK FILTER DAM USAGE GUIDELINES

Rock Filter Dams should be constructed downstream from disturbed areas to intercept sediment from overland runoff and/or concentrated flow. The dams should be sized to filter a maximum flow through rate of 60 $\mbox{CPM/FT}^2$ of cross sectional area. A 2 year storm frequency may be used to calculate the flow rate.


Type 1 (18" high with no wire mesh) (3" to 6" aggregate): Type 1 may be used at the toe of slopes, around inlets, in small ditches, and at dike or swale outlets. This type of dam is recommended to control erosion from a drainage area of 5 acres or less. Type 1 may not be used in concentrated high velocity flows (approximently 8 Ft/Sec or more) in which aggregate wash out may occur. Sandbags may be used at the embedded foundation (4" deep min.) for better filtering efficiency of low flows if called for on the plans or directed by the Engineer.

Type 2 (18" high with wire mesh) (3" to 6" aggregate): Type 2 may be used in ditches and at dike or swale outlets.

Type 3 (36" high with wire mesh) (4" to 8" aggregate): Type 3 may be used in stream flow and should be secured to the stream bed.

Type 4 (Sack gabions) (3" to 6" aggregate): Type 4 May be used in ditches and smaller channels to form an erosion control dam.

Type 5: Provide rock filter dams as shown on plans.



GENERAL NOTES

- If shown on the plans or directed by the Engineer, filter dams should be placed near the toe of slopes where erosion is anticipated, upstream and/or downstream at drainage structures, and in roadway ditches and channels to collect sediment.
- Materials (aggregate, wire mesh, sandbags, etc.) shall be as indicated by the specification for "Rock Filter Dams for Erosion and Sedimentation Control".
- 3. The rock filter dam dimensions shall be as indicated on the SW3P plans.
- Side slopes should be 2:1 or flatter. Dams within the safety zone shall have sideslopes of 6:1 or flatter.
- Maintain a minimum of 1' between top of rock filter dam weir and top of embankment for filter dams at sediment traps.
- 6. Filter dams should be embedded a minimum of 4" into existing ground.
- 7. The sediment trap for ponding of sediment laden runoff shall be of the dimensions shown on the plans.
- 8. Rock filter dam types 2 & 3 shall be secured with 20 gauge galvanized woven wire mesh with 1" diameter hexagonal openings. The aggregate shall be placed on the mesh to the height & slopes specified.

 The mesh shall be folded at the upstream side over the aggregate and tightly secured to itself on the downstream side using wire ties or hog rings. For in stream use, the mesh should be secured or staked to the stream bed prior to aggregate placement.
- 9. Sack Gabions should be staked down with $\frac{\pi}{4}$ " dia. rebar stakes, and have a double-twisted hexagonal weave with a nominal mesh opening of 2 $\frac{\pi}{2}$ " x 3 $\frac{\pi}{4}$ "
- 10. Flow outlet should be onto a stabilized area (vegetation, rock, etc.).
- 11. The guidelines shown hereon are suggestions only and may be modified by the Engineer.

PLAN SHEET LEGEND

Type 1 Rock Filter Dam RFD1

Type 2 Rock Filter Dam RFD2

Type 3 Rock Filter Dam RFD3




Type 4 Rock Filter Dam -

Division Standard


TEMPORARY EROSION, SEDIMENT AND WATER POLLUTION CONTROL MEASURES

ROCK FILTER DAMS
EC(2)-16

ILE: ec216	DN: TxDOT		CK: KM	DW: VP	DN/CK: LS
TxDOT: JULY 2016	CONT	SECT	JOB		HIGHWAY
REVISIONS	0912	31	291 VA		VA
	DIST	COUNTY			SHEET NO.
	HOLL	BRΔ	115		



PLAN VIEW




ELEVATION VIEW

CONSTRUCTION EXIT (TYPE 1)


ROCK CONSTRUCTION (LONG TERM)

GENERAL NOTES (TYPE 1)

- 1. The length of the type 1 construction exit shall be as indicated on the plans, but not less than 50° .
- 2. The coarse aggregate should be open graded with a size of 4" to 8".
- The approach transitions should be no steeper than 6:1 and constructed as directed by the Engineer.
- The construction exit foundation course shall be flexible base, bituminous concrete, portland cement concrete or other materialas approved by the Engineer.
- The construction exit shall be graded to allow drainage to a sediment trapping device.
- The guidelines shown hereon are suggestions only and may be modified by the Engineer.
- 7. Construct exits with a width of at least 14 ft. for one-way and 20 ft. for two-way traffic for the full width of the exit, or as directed by the engineer.



PLAN VIEW




ELEVATION VIEW

CONSTRUCTION EXIT (TYPE 2)

TIMBER CONSTRUCTION (LONG TERM)


GENERAL NOTES (TYPE 2)

- The length of the type 2 construction exit shall be as indicated on the plans, but not less than 50'.
- 2. The treated timber planks shall be attached to the railroad ties with $\frac{1}{2}$ "x 6" min. lag bolts. Other fasteners may be used as approved by the Engineer.
- The treated timber planks shall be #2 grade min., and should be free from large and loose knots.
- 4. The approach transitions shall be no steeper than 6:1 and constructed as directed by the Engineer.
- The construction exit foundation course shall be flexible base, bituminous concrete, portland cement concrete or other material as approved by the Engineer.
- The construction exit should be graded to allow drainage to a sediment trapping device.
- The guidelines shown hereon are suggestions only and may be modified by the Engineer.
- 8. Construct exits with a width of at least 14 ft. for one-way and 20 ft. for two-way traffic for the full width of the exit, or as directed by the engineer



Paved Roadway

PLAN VIEW



SECTION A-A

CONSTRUCTION EXIT (TYPE 3) SHORT TERM

GENERAL NOTES (TYPE 3)

- The length of the type 3 construction exit shall be as shown on the plans, or as directed by the Engineer.
- The type 3 construction exit may be constructed from open graded crushed stone with a size of two to four inches spread a min. of 4" thick to the limits shown on the plans.
- The treated timber planks shall be #2 grade min., and should be free from large and loose knots.
- The guidelines shown hereon are suggestions only and may be modified by the Engineer.



Design Division Standard

TEMPORARY EROSION,
SEDIMENT AND WATER
POLLUTION CONTROL MEASURES
CONSTRUCTION EXITS

EC(3) - 16

LE: ec316	DN: <u>IxDOT</u>		ck: KM	Dw: VP	DN/CK: LS	
TxDOT: JULY 2016	CONT	SECT	JOB		H I GHWAY	
REVISIONS	0912	31	291		VA	
	DIST	COUNTY		SHEET NO.		
	HOLL	BR A	116			

TYPE OF WORK

ITEMS AND REQUIREMENTS FOR EACH TYPE OF WORK

SODDING	PERMANENT SEEDING	TEMPORARY SEEDING	Reference Item 161, Streets and Bridges 2014 for specifications, dir	162, 164, 166, 168 of the Texas Standard Specifications for Construction and Main mensions, volumes and measurements that are not shown. Use latest Houston Distric	tenance of Highways, t, Special Provisions for those items indicated.
	/		161-6017 COMPOST MANUF TOPSOIL (BIP)(4") SY	APPLICATION RATE Item 161.2.1. Compost Manufactured Topsoil (CMT)	Item 161.2. Materials. Submit quality control (QC) documentation to the Engineer. Compost producer's STA certification must be dated to meet STA requirements (certification must be within 30 or 90 days per STA requirements). Lab analysis performed by an STA-certified lab must be dated within 30 days before delivery of the compost.
			162-6002 BLOCK SODDING SY	GRASS SPECIES Item 162.2. Materials. Common Bermuda (Cynodon Dactylon)	Item 162.2.1. Block Sod. Use block palletized or roll type sod. REMOVE PLASTIC BACKING FROM ROLL TYPE SOD. Place sod within 48 hours of delivery to site. No exceptions. Place sod with joints alternating on each row to prevent continuous joint lines. Peg sod as needed with wood pegs to hold sod in place. Pegging sod is subsidiary to Item 162.
	/		164-6066 DRILL SEEDING(PERM)(WARM OR COOL) SY Item 164.1. Description Provide and install seeding as shown on District Standard	PLANTING MONTH SEED MIX March, April, Hulled - Bermudagrass (Cynodon dactylon) - 40.0 lbs PLS/acre May, June, Foxtail Millet (Setaria italica) - 34.0 lbs PLS/acre July, August, Green Sprangletop (Leptochloa dubia) - 4.0 lbs PLS/acre September, Sideoats Grama (Bouteloua curtipendula) - 3.2 lbs PLS/acre October Little Bluestem (Schizachyrium scoparium) - 1.4 lbs PLS/acre	PLS (Pure Live Seed) Provide documentation of PLS requirements per Item 164.2.1. CONSTRUCTION. Cultivate the area to a depth of 4 inches before placing the seed unless otherwise directed. When performing permanent seeding after an established temporary seeding, cultivate the seedbed to a depth of
	/		164-6052 BROADCAST SEED(PERM)(SPECIAL MIX) SY Item 164.1. Description Provide and install seeding as shown on District Standard	November, December, January, February, Unhulled - Bermudagrass (Cynodon dactylon) - 40.0 lbs PLS/acre (Cynodon dactylon) - 72.0 lbs PLS	4 inches or mow the area before placement of the permanent seed. Plant the seed and place the strow or hay mulch after the area has been completed to lines and grades as shown on the plans. Drill Seeding. Plant seed or seed mixture uniformly over the area shown on the plans at a depth of 1/4 to 1/3 inch using a cultipacker(turfgrass) type seeder. Plant seed along the contour of the slopes.
		\	164-6051 DRILL SEED(TEMP)(WARM OR COOL) SY Item 164.1. Description Provide and install seeding as shown on District Standard	PLANTING MONTH SEED MIX March, April, May, June, July, August, September, Foxtail Millet (Setaria italica) - 34.0 lbs PLS/acre	Use broadcast seeding method where site conditions prevent drill seeding method. Broadcast Seeding. Distribute the dry seed or dry seed mixture uniformly over the areas shown on the plans using hand or mechanical distribution on top of soil.
		\	164-6009 BROADCAST SEED(TEMP)(WARM) SY Item 164.1. Description Provide and install seeding as shown on District Standard	November, December, January, February, Oats (Avena sativa - 72.0 lbs PLS/acre	
	/	>	162-6003 STRAW OR HAY MULCH SY	APPLICATION RATE Immediately after planting the seed or seed mixture, apply straw or hay mulch uniformly over the seeded area. Apply straw or hay mulch at 2 tons per acre. Use tacking agent with straw or hay mulch as described on this sheet.	Use straw or hay mulch in conformance with Article 162.2.5, "Mulch." Use biodegradable tacking agents only applied at a rate in accordance with manufacturer's recommendations. Use the following products or an approved equal(see note this sheet): Conweb/Contac Guar Gum, Profile Products Corporation, (307) 655-9565, Ramtec/Procol/Viscol Guar Gum, Ramtec Corporation, (800) 366-1180
/	\	I	166-6001 FERTILIZER AC Item 166.2. Materials Use fertilizer as shown on District Standard	APPLICATION RATE Deliver and evenly distribute fertilizer at a rate of 4000 lbs/acre.	Use a NON-CHEMICAL fertilizer which meets all the following criteria: (1) BRAND NAME must be registered with the Texas State Chemist as a commercial fertilizer. (2) Meets USEPA guidelines for unrestricted use. (3) Derived from biological sources such as, but not limited to: sewage sludge, manures, vegetation, etc. (4) In granular form and essentially dust free. Submit proof of registration and nutrient source to Engineer. Use the following products or an approved equal(see note this sheet): Sigma, SIGMA Agriscience, 281-851-6749 Sustanite-standard grade, Automation Nation, Inc., 713-675-4999 Milorganite, MMSD, 800-287-9645 Agricultural Organic P/L, Ag Org, INC., 713-523-4396
/	/	/	168-6001 VEGETATIVE WATERING MG	APPLICATION RATE Item 168.3 Construction. 6000 gallons/acre x 20 consecutive per working days = 120,000 gallons total/acre	Begin watering immediately after installation of seed or sod. Replace, fertilize, and water any seed or sod in poor condition due to the failure to apply the specified amount of water within the time allowed at no expense to the Department.

SEQUENCE OF WORK

BLOCK SOD	PERMANENT SEEDING	TEMPORARY SEEDING
3. SOD 4. VEGETATIVE WATERING	1. FERTILIZER 2. COMPOST MANUFACTURED TOPSOIL 3. CULTIVATE SOIL (ITEMS 164.3 AND 161.3.1) 4. PERMANENT SEEDING 5. STRAW OR HAY MULCH 6. VEGETATIVE WATERING	1.FERTILIZER 2.CULTIVATE SOIL (PER ITEM 164.3) 3.TEMPORARY SEEDING 4.STRAW OR HAY MULCH 5.VEGETATIVE WATERING



FERTILIZER, SEED, SOD, STRAW, COMPOST, AND WATER

SHEET 1 OF 1

REVISIONS								
0/2014 UPDATED TO 2014 SPECS 3/2015 MINOR CORRECTIONS	FILE: OCT 2014	FED DIV	STATE	STATE PROJECT NUMBER				SHEET
		6	TEXAS			117		
	ORIGINAL:	DIST	****		CONTROL	SECT	JOB	HIGHWAY
		12			0912	31	291	VA

III.	CULTURAL RESOURCES	
	archeological artifacts are found	ions in the event historical issues or during construction. Upon discovery of rnt rock, flint, pottery, etc.) cease tact the Engineer immediately.
	☐ No Action Required	Required Action
	Action No.	
	1.	
	2.	
	3.	
	4.	
IV.	VEGETATION RESOURCES	
	164, 192, 193, 506, 730, 751, 752	extent practical. tion Specification Requirements Specs 162 in order to comply with requirements for caping, and tree/brush removal commitment
	☐ No Action Required	Required Action
	Action No.	
	1.	
	2.	
	3.	
	4.	
		REATENED, ENDANGERED SPECIES, IED SPECIES, CANDIDATE SPECIES Required Action
	2.	
	3.	
	4.	
do woi ne are	any of the listed species are obser not disturb species or habitat and rk may not remove active nests from	rved, cease work in the immediate area, contact the Engineer immediately. The bridges and other structures during d with the nests. If caves or sinkholes ediate area, and contact the
m.c.	LIST OF ABBRE	
CGP: DSHS: FHWA: MOA: MOU: MS4: MBTA:	Best Management Practice Construction General Permit Texas Department of State Health Services Federal Highway Administration Memorandum of Agreement Memorandum of Understanding Municipal Separate Stormwater Sewer System Migratory Bird Treaty Act	TxDOT: Texas Department of Transportation
	Notice of Termination	T&E: Threatened and Endangered Species

USFWS: U.S. Fish and Wildlife Service

VI. HAZARDOUS MATERIALS OR CONTAMINATION ISSUES

General (applies to all projects):

Comply with the Hazard Communication Act (the Act) for personnel who will be working with hazardous materials by conducting safety meetings prior to beginning construction and making workers aware of potential hazards in the workplace. Ensure that all workers are provided with personal protective equipment appropriate for any hazardous materials used.

Obtain and keep on-site Material Safety Data Sheets (MSDS) for all hazardous products used on the project, which may include, but are not limited to the following categories: Paints, acids, solvents, asphalt products, chemical additives, fuels and concrete curing compounds or additives. Provide protected storage, off bare ground and covered, for products which may be hazardous. Maintain product labelling as required by the Act.

Maintain an adequate supply of on-site spill response materials, as indicated in the MSDS. In the event of a spill, take actions to mitigate the spill as indicated in the MSDS, in accordance with safe work practices, and contact the District Spill Coordinator immediately. The Contractor shall be responsible for the proper containment and cleanup of all product spills.

Contact the Engineer if any of the following are detected:

- * Dead or distressed vegetation (not identified as normal)
- Trash piles, drums, canister, barrels, etc.
- Undesirable smells or odors
- * Evidence of leaching or seepage of substances

Does the project involve any bridge class structure rehabilitation or replacements (bridge class structures not including box culverts)?

☐ No Yes

If "No", then no further action is required.

If "Yes", then TxDOT is responsible for completing asbestos assessment/inspection.

Are the results of the asbestos inspection positive (is asbestos present)?

If "Yes", then TxDOT must retain a DSHS licensed asbestos consultant to assist with the notification, develop abatement/mitigation procedures, and perform management activities as necessary. The notification form to DSHS must be postmarked at least 15 working days prior to scheduled demolition.

If "No", then TxDOT is still required to notify DSHS 15 working days prior to any scheduled demolition.

In either case, the Contractor is responsible for providing the date(s) for abatement activities and/or demolition with careful coordination between the Engineer and asbestos consultant in order to minimize construction delays and subsequent claims.

Any other evidence indicating possible hazardous materials or contamination discovered on site. Hazardous Materials or Contamination Issues Specific to this Project:

☐ No Action Required	Required Acti
Action No.	
1	

VII. OTHER ENVIRONMENTAL ISSUES

(includes regional issues such as Edwards Aquifer District, etc.)

No	Action	Required

Required Action

Action No.

**
Texas Department of Transportation

ENVIRONMENTAL PERMITS, ISSUES AND COMMITMENTS

EPIC

E: epic.dgn	DN: TxDOT		ck: RG	DW: VF	•	ck: AR	
TxDOT: February 2015	CONT	SECT	JOB		H [GHWAY		
REVISIONS -2011 (DS)	0912	31	291		VA		
-14 ADDED NOTE SECTION IV.	DIST COUNTY			9	SHEET NO.		
-2015 SECTION I (CHANGED ITEM 1122 EM 506, ADDED GRASSY SWALES.	HOU	BRAZORIA / HARRIS				118	

1. Prevent stormwater pollution by controlling erosion and sedimentation in 2. Comply with the SW3P and revise when necessary to control pollution or 3. Post Construction Site Notice (CSN) with SW3P information on or near the site, accessible to the public and TCEQ, EPA or other inspectors. 4. When Contractor project specific locations (PSL's) increase disturbed soil II. WORK IN OR NEAR STREAMS, WATERBODIES AND WETLANDS CLEAN WATER USACE Permit required for filling, dredging, excavating or other work in any The Contractor must adhere to all of the terms and conditions associated with Nationwide Permit 14 - PCN not Required (less than 1/10th acre waters or Nationwide Permit 14 - PCN Required (1/10 to <1/2 acre, 1/3 in tidal waters) Required Actions: List waters of the US permit applies to, location in project and check Best Management Practices planned to control erosion, sedimentation The elevation of the ordinary high water marks of any areas requiring work to be performed in the waters of the US requiring the use of a nationwide Post-Construction TSS ☐ Vegetative Filter Strips Retention/Irrigation System Extended Detention Basin Constructed Wetlands

Compost Filter Berm and Socks Compost Filter Berm and Socks Vegetation Lined Ditches

Sediment Basins

☐ Stone Outlet Sediment Traps ☐ Sand Filter Systems

Grassy Swales

NOI: Notice of Intent