

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 21-06-20 WEEK 14

WC 22-06-20

Continue foundations works.

Continue foundation (substructure) brick and blockwork.

WC 29-06-20

Continue services and substructure works.

Planned removal of temporary office and installation of cabins for the duration of the project, this is scheduled for Monday 29th June.

Planned installation of beam and block ground floor structures. (Wednesday 1st to Friday 3rd July)

WC 06-07-20

Continue services and substructure works.

WC 13-07-20

Continue services and substructure works.



Plots 1 and 2 cleared ready for foundations.



Block work below DPC to plots 7 and 8.