

SYDENHAM GROVE
FELTHAM CONSTRUCTION LTD
SYDENHAM GROVE UPDATE
DATED 02-10-20 WEEK 29

WC 05-10-20

Continue superstructure brick and block work now to all plots, ongoing.

Scaffold ongoing.

Complete first floor joists to plot 7 and floor boarding.

WC 12-10-20

Continue superstructure brick and block work now to all plots, ongoing.

Scaffold ongoing.

Joists and floor boarding due to start on plot 8.

WC 19-10-20

Continue superstructure brick and block work now to all plots, ongoing.

Scaffold ongoing.

Joists and floor boarding due to start on plots 1, 2 & 3.

WC26-10-20

Continue superstructure brick and block work now to all plots, ongoing.

Scaffold ongoing.

Plots 4, 5 & 6 first floor installation

Plots 1 & 2 first lift scaffold going up



Plot 7 first floor installtion & plot 8 approaching joist level.

