

WEEKLY REPORT

10 AUGUST 1967

TO: OIC, AFVN
APO, 96309

FROM: OIC, Detachment # 5
APO, 96258

1. In accordance with the SOP for AFRT-VN dated September 1966, the following report is submitted.
2. Administration: Detachment # 5 has completed move and Installation of equipment at #3 Dong Da. A one hour test of facilities was made on 6 August, results were excellent. Three men have arrived from headquarters to assist in installation of GVN facilities. There are now six (6) technicians working on GVN; Sam Geise, Bill Biggs(NBC-I) two engineers each from the Army and Air Force.
3. Programming: Detachment # 5 will be programming from TW-38-7 from the regular unit circuit. Detachment # 5 is planning a news special on Sunday 13 August. The news package will include material received during the period Det # 5 was off the air, both sound on film and a narrative summary will be used.
4. Engineering: Major move has been completed and channel 11 is operating on a regular basis.
 - a. Wed 2 AUG: Van moved to # 3 Dong Da and placed on new pad. Six sections of tower assembled to include guy line holders and star guy assembly.
 - b. Thur 3 AUG: Crane was brought up from MCB-3 and tower erected. Guy lines were tied off at anchors and mounting pole and elements were installed.
 - c. Fri 4 AUG: Completed installation of channel 9 and 11 elements. Channel 11 transmitter tuned for wide band response, sync generator and film chain aligned
 - d. Sat 5 AUG: Completed van alignment and ran final check on equipment.
 - e. Sun 6 AUG: Connected antenna cable to Van and fired up finals on transmitter between 1830 and 2000 transmitted slide and music package for final shakedown of facilities.

Very respectfully,

J.P. Novak
J. P. NOVAK
1stLt USMC
OIC Det#5