

Sam's Town Bowling Center

Las Vegas, NV

Replace and/or Move About 50 Lane Panels

Day 1 – Wednesday/Thursday, October 8/9 (starting late evening and finishing early morning), 2014 – Unloaded tools and got the layout of what panels need to be moved, replaced with new, old discarded, etc. Staged panels which arrived late yesterday inside Bowling Center meeting room. They are not yet fully acclimatized, since the truck was a day late in arriving. We will start tomorrow night. Daily hours: 5 (me) + 5 (skilled) = 10. Job hours: 5 + 5 = 10.

Day 2 – Thursday/Friday, October 9/10, 2014 – Removed and changed-out 13 head panels. Re-drilled pilot screw holes, re-secured with new lane screws, shimmed and sealed joints, doweled. Daily hours: 9 + 9 = 18. Job hours: 14 + 14 = 28.

Day 3 – Saturday/Sunday, October 11/12, 2014 – Removed and changed-out 11 pine panels on lanes 49-56 as described above. Daily hours: 8 + 8 = 16. Job hours: 22 + 22 = 44.

Day 4 – Sunday/Monday, October 12/13, 2014 – Removed and changed-out 13 pine and arrow panels on lanes 45-48 as described above. Daily hours: 7 + 7 = 14. Job hours: 29 + 29 = 58.

Day 5 – Monday/Tuesday, October 13/14, 2014 – Removed and changed-out 13 pine and dot panels on lanes 1, 9, 26-31 as described above. Daily hours: 8 + 8 = 16. Job hours: 37 + 37 = 74.

Day 6 – Tuesday/Wednesday, October 14/15, 2014 – Removed and changed-out 12 arrow and pine panels on lanes 39-44 as described above. Daily hours: 7 + 7 = 14. Job hours: 44 + 44 = 88.

Day 7 – Wednesday/Thursday, October 15/16, 2014 – Removed and changed out 14 arrow and pine panels on lanes 32-38 as described above. Job finished. Daily hours: 7 + 7 = 14. Job hours: 51 + 51 = 102. 69 total panels moved or replaced.

