



FACILITY	LEVEL	HVAC SCENARIO	HVAC SCENARIO AFTER MITIGATION	DFM PREP PHASE	FILTER INSTALLATION STATUS	MERV FILTER RATING IN HVAC	AIR CLEANER INSTALLATION STATUS	PORTABLE AIR FILTERS (NONE, SOME, ALL ROOMS)	DECIBEL LEVELS FOR PORTABLE AIR FILTERS UNDER MAX SETTING	RANGE OF OUTDOOR VENTILATION RATE	RANGE OF EFFECTIVE ACH	RANGE OF PORTABLE CLASSROOMS EFFECTIVE ACH	OTHER MITIGATION MEASURES TAKEN	OCCUPIED?	EQUITY OR LEARNING HUB
Edison, Thomas	HS	♦♦♦♦		Phase 2: February 1-	in progress		complete							no	
Einstein, Albert	HS	♦♦		Phase 1A: now-Janu	scheduled		in progress							Phase 1: March 15	
Fairland	ES	♦♦♦		Phase 1B: January 1-	in progress		in progress							no	
Fallsmead	ES	♦♦		Phase 1B: January 1-	in progress		in progress							no	
Farmland	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Farquhar, William H	MS	♦♦♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Fields Road	ES	♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Flower Hill	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Flower Valley	ES	♦♦		Phase 1B: January 1-	in progress		in progress							no	
Forest Knolls	ES	♦♦		Phase 1B: January 1-	in progress		in progress							no	
Forest Oak	MS	♦♦		Phase 1A: now-Janu	complete									Phase 1: March 15	
Fox Chapel	ES	♦♦♦		Phase 1B: January 1-	complete									no	
Frost, Robert	MS	♦♦♦		Phase 2: February 1-	in progress									no	
Gaithersburg	ES	♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Gaithersburg	MS	♦♦		Phase 1A: now-Dece	scheduled		in progress							no	
Gaithersburg	HS	♦♦♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Galway	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Garrett Park	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Georgian Forest	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Germantown	ES	♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Gibbs Jr., William B	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Glen Haven	ES	♦♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Glenalfan	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Goshen	ES	♦♦♦		Phase 1B: January 1-	in progress		in progress							no	
Great Seneca Creek	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Greencastle	ES	♦♦♦		Phase 1B: January 1-	in progress		in progress							no	
Greenwood	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Harmony Hills	ES	♦♦		Phase 1B: January 1-	in progress									no	
Highland	ES	♦♦♦♦		Phase 1B: January 1-	in progress									no	
Highland View	ES	♦♦♦		Phase 1B: January 1-	scheduled		in progress							no	
Hoover, Herbert	MS	♦♦♦♦		Phase 2: February 1-	complete									no	
Jackson Road	ES	♦♦		Phase 1B: January 1-	scheduled									no	
Johnson, Walter	HS	♦♦♦		Phase 2: February 1-	in progress		complete							no	
Jones Lane	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Kemp Mill	ES	♦♦		Phase 1B: January 1-	in progress		in progress							no	
Kennedy, John F.	HS	♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Kensington Parkwo	ES	♦♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Key, Francis Scott	MS	♦♦♦♦		Phase 2: February 1-	in progress									no	
King Jr., Dr. Martin	MS	♦♦		Phase 2: February 1-	in progress									no	
Kingsview	MS	♦♦		Phase 2: February 1-	in progress		in progress							no	
Knolls, Stephen Sch	SS	♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Lake Seneca	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Lakelands Park	MS	♦♦♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Lakewood	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Laytonsville	ES	♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Lee, Col. E. Brooke	MS	♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Leleck, JoAnn	ES	♦♦		Phase 1B: January 1-	in progress									no	
Little Bennett	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Loiederman, A. Mar	MS	♦♦♦		Phase 2: February 1-	complete									no	
Longview	SS	♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Luxmanor	ES	♦♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	



FACILITY	LEVEL	HVAC SCENARIO	HVAC SCENARIO AFTER MITIGATION	DFM PREP PHASE	FILTER INSTALLATION STATUS	MERV FILTER RATING IN HVAC	AIR CLEANER INSTALLATION STATUS	PORTABLE AIR FILTERS (NONE, SOME, ALL ROOMS)	DECIBEL LEVELS FOR PORTABLE AIR FILTERS UNDER MAX SETTING	RANGE OF OUTDOOR VENTILATION RATE	RANGE OF EFFECTIVE ACH	RANGE OF PORTABLE CLASSROOMS EFFECTIVE ACH	OTHER MITIGATION MEASURES TAKEN	OCCUPIED?	EQUITY OR LEARNING HUB
Rustin, Bayard	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Sandburg Learning C	SS	♦♦♦♦		Phase 1A: now-Janu	scheduled									Phase 1: March 15	
Seneca Valley	HS	♦♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Sequoyah	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Seven Locks	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Shady Grove	MS	♦♦♦		Phase 2: February 1-	in progress									no	
Sherwood	ES	♦♦♦♦		Phase 1A: now-Janu	in progress									Phase 1: March 15	
Sherwood	HS	♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Shriver, Sargent	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Silver Creek	MS	♦♦♦♦		Phase 2: February 1-	scheduled									no	
Silver Spring Intern	MS	♦♦♦		Phase 2: February 1-	scheduled		in progress							no	
Singer, Flora M.	ES	♦♦		Phase 1B: January 1-	in progress		complete							no	
Sligo	MS	♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Sligo Creek	ES	♦♦♦		Phase 1B: January 1-	in progress		in process							no	
Smith Center	SS	♦		Phase 2: February 1-	in progress									no	
Snowden Farm	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Somerset	ES	♦♦♦		Phase 1B: January 1-	in progress		complete							no	
South Lake	ES	♦♦		Phase 1B: January 1-	in progress									no	
Springbrook	HS	♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Stedwick	ES	♦♦♦		Phase 1B: January 1-	in progress		in progress							no	
Stone Mill	ES	♦♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Stonegate	ES	♦		Phase 1B: January 1-	in progress									no	
Strathmore	ES	♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Strawberry Knoll	ES	♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Summit Hall	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Takoma Park	ES	♦♦♦		Phase 1B: January 1-	in progress		complete							no	
Takoma Park	MS	♦♦		Phase 2: February 1-28			in progress							no	
Tilden	MS	♦♦♦♦		Phase 2: February 1-28										no	
Travilah	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Twinbrook	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Viers Mill	ES	♦♦		Phase 1B: January 1-	in progress		in progress							no	
Washington Grove	ES	♦♦		Phase 1B: January 1-	scheduled									no	
Waters Landing	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Watkins Mill	ES	♦♦♦		Phase 1B: January 1-	in progress									no	
Watkins Mill	HS	♦♦♦♦		Phase 2: February 1-	scheduled		in progress							no	
Wayside	ES	♦♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Weller Road	ES	♦♦♦♦		Phase 1B: January 1-	complete		complete							no	
Wells, Hallie	MS	♦♦♦♦		Phase 2: February 1-	in progress		complete							no	
West, Julius	MS	♦♦♦		Phase 2: February 1-	complete		complete							no	
Westbrook	ES	♦♦♦		Phase 1B: January 1-	complete		in progress							no	
Westland	MS	♦♦		Phase 2: February 1-	scheduled									no	
Westover	ES	♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Wheaton	HS	♦♦♦♦		Phase 1A: now-Janu	complete		complete							Phase 1: March 15	
Wheaton Woods	ES	♦♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Whetstone	ES	♦♦♦		Phase 1B: January 1-	in progress		in progress							no	
White Oak	MS	♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Whitman, Walt	HS	♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	
Wilson Wims	ES	♦♦♦♦		Phase 1B: January 1-	in progress									no	
Wood Acres	ES	♦♦♦♦		Phase 1B: January 1-	scheduled		complete							no	
Wood, Earle B.	MS	♦♦♦♦		Phase 1A: now-Janu	in progress		complete							Phase 1: March 15	
Woodfield	ES	♦♦♦		Phase 1A: now-Janu	scheduled		complete							Phase 1: March 15	

