

Road rebuild update July 27, 2016



Attached is a picture of roller coaster hill after the road was dug up and ledge rock removed. The road was then rolled and the sides were then ditched to keep the water off the road. This

photo is after Bruce and his crew put down the fabric to keep the moisture and mud coming up through the road. 6-8 inches of gravel have since been applied.

Work continues on the back side of the lake working towards Evan's heaven. We made the decision to work on some of the side roads while we were at the back side of the lake so we wouldn't have to move the equipment all the way back there at a later date. This work included ditching, and the adding of some pipes to keep the water off the road, along with some brush and tree removal and adding of gravel. Weather permitting, we hope to have two miles completely finished by the end of August. There will be more road closures that could effect you getting to your property. Please check at the gate. This week the section from lots 1278-1507, and next week the section from lots 1414-1430. Thanks for your continued patience.