

Jun 24, '18 - Jul 7, '18

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
24	25	26	27	28	29	30
	Watermain Maple ave to south end, 10 days					
	Watermain Testing Maple to Washington, 5 days					
	Sewer laterals Maple to south end, 20 days					
1	2	3	4	5	6	7
	Watermain Maple ave to south end, 10 days					
	Sewer laterals Maple to south end, 20 days					
	Sewer Laterals Maple to Washington, 12 days					
				Water Services Maple to Washington, 6 day		

Jul 8, '18 - Jul 21, '18

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
8	9	10	11	12	13	14
Watermain Maple ave to south end, 10 day		Watermain side Streets/ Hydrants, 8 days				
Watermain Testing Maple to South end, 8 days						
Sewer laterals Maple to south end, 20 days		Sewer Laterals Maple to Washington, 12 days				
Water Services Maple to Washington, 6 days						
15	16	17	18	19	20	21
Watermain side Streets/ Hydrants, 8 days				Water Services Maple to south end, 9 days		
Watermain Testing Maple to South end, 8 days						
Sewer Laterals Maple to Washington, 12 days						