



# HALIFAX AREA WATER AND SEWER AUTHORITY HALIFAX TOWNSHIP SANITARY SEWER EXTENSION PROJECT

## PROGRESS SCHEDULE MAP

INFORMATION OUTLINES ON THIS PROGRESS SCHEDULE MAP IS BASED ON CURRENT CONSTRUCTION SCHEDULES AND ARE SUBJECT TO CHANGE WITHOUT NOTICE

**SR 225 Gravity Sewer Drainage Basin (129 connections):**

- Gravity Sewer Mains: 12/13/23 - 2/5/24
- Gravity Sewer Laterals: 1/5/24 - 7/2/24
- Low Pressure Force Main: 1/17/24 - 4/8/24
- LP Force Main GP Laterals: 1/17/24 - 5/15/24

**11. Peters Mountain Gravity Laterals**  
Construction Period: 4/16/24 - 4/23/24  
Number of Connections: 9

**10. Powells Valley Low Pressure Sewer**  
Construction Period: 4/11/24 - 5/15/24  
Number of Connections: 30

**9. Fellowship Gravity Sewer (MH101-MH104)**  
Construction Period: 12/13/23 - 1/6/24  
Number of Connections: 7

**8. Peters Mountain Gravity Laterals**  
Construction Period: 4/1/24 - 4/3/24  
Number of Connections: 3

**6. South River Low Pressure Sewer**  
Construction Period: 3/25/24 - 3/27/24  
Number of Connections: 10

**5. Oak Gravity Sewer (MH90-MH98)**  
Construction Period: 1/11/24 - 1/15/24  
Number of Connections: 8

**3. SR 225 Gravity Sewer (Ex MH330-MH96)**  
Construction Period: 1/10/24 - 2/5/24  
Number of Connections: 6

**2. Sycamore Gravity Sewer (MH94-MH96)**  
Construction Period: 1/10/24 - 2/5/24  
Number of Connections: 5

**2. Maple High Pressure Sewer**  
Construction Period: 4/9/24 - 4/11/24  
Number of Connections: 5

**1. Maple Low Pressure Sewer**  
Construction Period: 12/14/23 - 12/18/23  
Number of Connections: 5

**Lenker Pump Station Drainage Basin:**

- High Pressure Force Main: 11/22/23 - 11/28/23
- HP Force Main GP Laterals (5 connections): 5/21/24 - 5/23/24
- Low Pressure Force Main: 12/14/23 - 12/18/23
- LP Force Main GP Laterals (5 connections): 5/16/24 - 5/20/24
- Pump Station Start Up: 4/16/24

**7. Parmer Low Pressure Sewer**  
Construction Period: 3/11/24 - 3/28/24  
Number of Connections: 22

**4. Galli Low Pressure Sewer**  
Construction Period: 1/17/24 - 2/22/24  
Number of Connections: 12

**1. Lauren Low Pressure Sewer**  
Construction Schedule: 2/26/24 - 3/7/24  
Number of Connections: 17

**9. Peters Mountain High Pressure Sewer**  
Construction Period: 2/15/24 - 5/29/24  
Number of Connections: 20

**8. Matamoros Gravity Sewer**  
Construction Period: 5/7/24 - 5/13/24  
Number of Connections: 7 (2 GP)

**7. Matamoros Low Pressure Sewer**  
Construction Period: 12/11/23 - 12/12/23  
Number of Connections: 1

**6. Peters Mountain Gravity Sewer (MH61-MH74)**  
Construction Period: 6/5/24 - 6/25/24  
Number of Connections: 28 (2 GP)

**3. Roadcap Lane Low Pressure Sewer**  
Construction Period: 12/6/23 - 12/7/23  
Connections: 5, 1 gravity

**Roadcap Lane Pump Station Drainage Basin (101 connections)**

- Gravity Sewer Mains: 3/13/24 - 6/25/24
- Gravity Sewer Laterals: 3/25/24 - 7/25/24
- HP Force Main: 6/5/24 - 7/3/24
- HP Force Main GP Laterals: 7/14/24 - 7/22/24
- Low Pressure Force Main: 12/6/23 - 12/12/23
- LP Force Main GP Laterals: 7/23/24 - 7/30/24
- Pump Station Start Up: 4/22/24

**4. Williams & Clover Gravity Sewer (MH77-MH81)**  
Construction Period: 3/20/24 - 3/25/24  
Number of Connections: 9

**2. Million Dollar Gravity Sewer (MH75-MH78)**  
Construction Period: 3/13/24 - 3/19/24  
Number of Connections: 14 (1 GP)

**1. Peters Mountain Gravity Sewer (MH60-MH64)**  
Construction Period: 5/30/24 - 6/5/24  
Number of Connections: 12 (2 GP)

**4. Peters Mountain Gravity Sewer (MH37-MH47)**  
Construction Period: 5/13/24 - 5/29/24  
Number of Connections: 21 (2 GP)

**1. Creek Road Low Pressure Sewer**  
Construction Period: 11/27/23 - 12/5/23  
Number of Connections: 5

**2. Creek Road Gravity Sewer (MH30-MH36)**  
Construction Period: 2/21/24 - 3/12/24  
Number of Connections: 5

**3. Hill Drive Gravity Sewer (MH48-MH52)**  
Construction Period: 1/22/24 - 1/25/24  
Number of Connections: 12

**Creek Road Pump Station Drainage Basin (43 connections):**

- Gravity Sewer Mains: 1/22/24 - 5/29/24
- Gravity Sewer Laterals: 2/22/24 - 8/6/24
- High Pressure Force Main: 5/13/24 - 6/5/24
- HP Force Main GP Laterals: 6/10/24 - 6/13/2024
- Low Pressure Force Main: 1/27/23 - 12/5/23
- LP Force Main GP Laterals: 7/31/24 - 8/6/24
- Pump Station Start Up: 5/9/24