

RIDGEVIEW WATER MAINS UPGRADE PROJECT

UPDATE & LOOK AHEAD

WEEK 2-3

(6/11/2018 THROUGH 6/22/2018)

Please see below a brief narrative of the two-week update for the project. Note that this schedule is weather permitting.

The week of 6/11/18: Starting this week there will be NO PARKING along Walnut Street. Please move all vehicles off the street and keep them off until further notice.

New water main on Sycamore will be tested for potability. There are scheduled water shut downs that will affect residents in the area (these shutdown dates may change based on weather and/or test results).

Scheduled Shut Down Dates:

Wednesday, 6/13/18 – Shutdown of 12” Stonewall Avenue Water main (To install new fire hydrant and Tee at Sycamore & Stonewall)

Friday, 6/15/18 – Shutdown of 6” Martin Avenue Water main (to install new fire hydrant and tee and connect new 6” water main to existing at Martin Ave & Sycamore)

Crew will also be installing E&S Controls on Walnut St and detour signs for the next phase of the project on Walnut Street.

The week of 6/18/18:

Crew will have one more scheduled shutdown on Monday that will affect residents around Sycamore St.

Crew will begin making individual property connections on Sycamore. Residents will lose water during the connection of their meter to the new water main.

Affected residents will be notified prior to water shut-offs. We apologize for any inconvenience this project may cause. If you have any questions, please call Town Administrator Martha Semmes, or Town Planner Will Moore at (540) 687-5152.

***** Please note that throughout the project you may occasionally notice temporary discoloration of water as sediment in the old lines is stirred up due to valves being turned on and off. If this occurs, run the water until it clears.**