

Ridgeview Water Mains Upgrade Project

July 6, 2018: Two-Week Look-Ahead – (Weather Permitting):

Week of July 9 -13: All work planned will be for Walnut Street:

Walnut St. water main replacement work will continue this week, including testing the new water main. Crews will also start connecting houses to the new main which will disrupt service to the homeowners temporarily at that time.

Week of July 16-20:

Walnut Street Work: The contractor will complete the individual house connections to the new Walnut Street line early in the week.

Blue Ridge Ave. and Locust Street: Work is planned to shift to these streets on July 19th. Crews will install detour signs and erosion controls for this next phase of the project and will do test pitting in these roads for the new water mains.

***** Please note that throughout the project you may occasionally notice temporary discoloration of water as sediment in the old lines is stirred up due to valves being turned on and off. If this occurs, run the water until it clears.**