



LEMONS ENGINEERING CONSULTANTS, INC.

204 CHERRY STREET
CABOT, AR 72023
(501) 843-5081
(501) 941-0959 Fax

Supplemental
MONTHLY PROGRESS REPORT
Ward Wastewater Treatment Facility Improvements
Ward, Arkansas

December 21, 2017

(Construction Period from November 19 through December 18)

On November 21, the fifth wall pour was made, constituting 68.5 cubic yards. Also, construction started on the building pad, and the pad for the press plant building. On November 29, the sixth wall was made, including 102 cubic yards. The pad for the press plant building was completed on November 30, and the rough electric commenced. On December 1, the construction crew started placing conduit for the press plant building.

The outfall manhole and wet well for the press plant was received on December 5. On December 6, the seventh wall pour was made (99 cubic yards), and on December 13, the eighth wall pour was completed (101 cubic yards). On December 14, the wet well for the press plant was installed. Also, the forms for the press plant building began. The piers for the press plant slab was poured on the same day.

On December 18, the conduit for the control panels in the press plant was completed. The forms for the next wall pour were set on December 18.

At present, the project appears to be 36% complete, as per the present pay request dated December 18, 2017.

Three (3) rain days were experienced during this construction period. The total number of rain days to date stands at eleven (11).

Report prepared by:

Tim Lemons, PE, President