

Commissioners Meeting 06/27/2016

- Continuous maintenance on State HWY O and J
- Increased traffic with the continuing concrete pours

2 Week Schedule Look Ahead

- 06/25/2016=Sharp Road North of Glenwood (Cement Stabilization)
 - Glenwood from Bridge to Sharp (Cement Stabilization)
 - Access Roads (Cement Stabilization)
- 06/27/2016=Ogle from T81 to Glenwood (Cement Stabilization)
- 06/28/2016=Ogle from T81 to Glenwood (Cement Stabilization)
 - Access Roads (Cement Stabilization)
 - SW Patton Road from Laydown Yard to McCartney (Stone)
- 06/29/2016=Frank Ross (Cement Stabilization)
 - Access Roads and Radii (Stone)
- 06/30/2016=Frank Ross (Cement Stabilization)
 - Access Roads and Radii (Stone)
- 07/01/2016=Complete Frank Ross (Cement Stabilization)
 - Access Roads (Stone)
- 07/02/2016=NO WORK HOLIDAY
- 07/04/2016=NO WORK HOLIDAY
- 07/05/2016=Access Roads (Stabilize)
 - Access Roads (Stone)