

Road Project update June 2, 2016

As I mentioned in the newsletter, road work has been completed through step 4 from lot 888 working towards the back of the lake to Evans heaven. This section is approximately 1 mile. The next stage of rebuilding will begin at South Shore Circle near where we have a large pile of gravel, and work back in the other direction to Evans heaven. This section is a little less than a mile. We will wait until this section is completed through step 4 and then put the last two to three inches of gravel on, and apply the dust suppressant on both sections. This will give us close to two miles of road that will be complete. Once this is done, we will pick it up at the South Shore circle and work in the other direction towards the back of the lake.

Weather has certainly been a factor and we are adjusting because of the impact of the heavy machinery on unfinished road. Please continue to check at the gate for road closures and be patient with us as we work through the process.

The dust suppressant as part of the regular maintenance is scheduled to begin Tuesday June 7th weather permitting. The dust suppressant will be applied for 2 miles beginning at the turn towards the dam and an additional mile in the other direction on Lake Shore Drive. There will be some temporary road closures when it is being put down. It is extremely important to obey the 15 mph speed limit when it is first applied so it has a chance to soak in. Otherwise we risk having sections coming up causing uneven surfaces. Thanks for you cooperation.