Jefferson County On-Site Sewage Program

6 Month Service Report

Operational Checklist: Holding Tank Service provided on: Date: _____ Time: ____ Reference #: Service provided by: Company: Employee:_ Date of last service: By: You Other:_ Date of last inspection: **NOTES** 1. Conditions at the tank 1. Acceptable Evaluate presence of odor within 10 ft of perimeter of system: Unacceptable None Mild Strong Chemical Sour b. Source of odor, if present: _ Tank description Material: Concrete Fiberglass Plastic a. Capacity: b. gal 3. Tank access 3. Acceptable Inlet Center a. Access location: Unacceptable b. Located at grade. Yes No c. If 'No', how deep is lid buried. Yes d. Risers on tank. e. Evidence of infiltration in risers. Yes No Lids securely fastened. Yes No Lid in operable condition. g. Yes No_ Acceptable 4. Alarm(s) Unacceptable a. Alarm(s) present. Yes No b. Audio alarm operational. N.A. Yes No c. Visual alarm operational. N.A.___Yes_ No d. Remote telemetry operational. N.A. Yes No Electronic monitoring operational. N.A. Yes No 5. Acceptable 5. Current tank operating conditions Unacceptable a. Liquid level relative to inlet: in Below At Above b. Maximum liquid level of tank (invert of inlet pipe):_ c. Height at which alarm is activated as measured from invert of inlet: d. Evidence liquid level has been higher. Evidence liquid level dropped without pumping. Yes____ No__ Evidence of continuous inflow. f. Yes No g. Date of last pump out:_ 6. Acceptable Tank structural condition (evaluate if tank pumped): N.A.__ No_ Unacceptable a. Appears to be watertight (no visual leaks). Yes b. Rebar exposed. Yes No c. Corrosion present. Yes___ No__ d. Spalling present. Yes No Cracks present. e. Yes No Root intrusion. f. Yes No g. Deflection noted. Yes No 7. Holding tank pumping recommended. Yes___ No Contractor responsible for pumping: Gal removed: _ Date:

Signature	Printed	Date
Signature	1 micu	_Datc