PO Box 12107 | Austin, TX 78711 | 512-676-6800 | tdi.texas.gov/fire

| Contractor's Material and Test Certificate for Underground Piping |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
|   | the work, inspection, and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be stem left in service before contractor's personnel leave the job for the final time.   |  |  |  |  |  |  |
| owner's representativ   | filled out and signed by both representatives. Copies shall be prepared for the approving authorities, owners, and the contractor. It is understood the re's signature in no way prejudices any claim against the contractor for faulty material, poor workmanship, or failure to comply with the approving ents or local ordinances.  |  |  |  |  |  |  |
| Property name   | Date   |  |  |  |  |  |  |
| Property address  | City State Zip   |  |  |  |  |  |  |
| Plans   | Accepted by approving authorities (names)  |  |  |  |  |  |  |
|   | Address  |  |  |  |  |  |  |
|   | Does the installation conform to the accepted plans?   |  |  |  |  |  |  |
| Instructions  | Has the person in charge of the fire equipment been instructed as to the location of the control valves and care and maintenance of this new equipment? Yes No If no, explain:   |  |  |  |  |  |  |
|   | Have copies of the appropriate instructions and care and maintenance charts been left on premises? Yes No If no, explain:  |  |  |  |  |  |  |
| Location  | Supplies buildings:  |  |  |  |  |  |  |
| Underground Pipes<br>and Joints                                   | Pipe types and class:  Pipe conforms to Standard   |  |  |  |  |  |  |
|   | Joints needed anchorage clamped, strapped, or blocked in accordance with standard.  \Boxed Yes \Boxed No If no, explain:   |  |  |  |  |  |  |
| Test Description  | Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 390 GPM (1476 L/min) for 4-inch pipe, 880 GPM (3331 L/min) for 6-inch pipe, 1560 GPM (5905 L/min) for 8-inch pipe, 2440 GPM (9235 L/min) for 10-inch pipe, and 3520 GPM (13323 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rates, obtain maximum available.   |  |  |  |  |  |  |
|   | Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure In excess of 150 psi (10.3 bars) for two hours.   |  |  |  |  |  |  |
|   | Leakage: New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 quarts per hour (1.89 L/hr.) per 100 joints irrespective of pipe diameter. The leakage shall be distributed over all joints. If such leakage occurs at a few joints, the installation shall be considered unsatisfactory and necessary repairs made. The amount of allowable leakage specified above can be increased by 1 fl. oz per inch valve diameter per hour (30 mL/25 mm/hr.) for each metal seated valve isolating the test section. If dry barrel hydrants are tested with the main valve open so the hydrants are under pressure, an additional 5 oz per minute (150 mL/min) leakage is permitted for hydrant. |  |  |  |  |  |  |
| Flushing<br>Tests   | New underground piping flushed according to standard by (company)  |  |  |  |  |  |  |
|   | How flushing flow was obtained:  Public water  Tank or reservoir Fire pump Through what type of opening:  Hydrant butt Open pipe   |  |  |  |  |  |  |
|   | Lead-ins flushed according to standard by (company)  |  |  |  |  |  |  |
|   | How the flushing flow obtained:  Public water  Tank or reservoir Fire pump  Through what type of opening:  Y connection to flange spigot  Open pipe  |  |  |  |  |  |  |

| Hydrostatic<br>Test   | All new underground piping hydrostatically tested at psi for hours.  Joints covered?  |               |   |  |     |  |  |
|---|---|---------------|---|--|-----|--|--|
| Leakage<br>Test   | Total amount of leakage measured gallons hours  Allowable leakage gallons hours   |               |   |  |     |  |  |
| Hydrants  | Number installed  | Type and make | Did all operate satisfactorily?  Yes No |  |     |  |  |
| Control<br>Valves   | Were the water control valves left wide open?   |               |   |  |     |  |  |
| Remarks   | Date left in service:   |               |   |  |     |  |  |
| Signature   | Name of installing contractor   |               |   | Certificate of Registration number SCR - |     |  |  |
|   | Contractor's address  | City          |   | State                                    | Zip |  |  |
|   | Tests witnessed by Property owner signature Title Date  |               |   |  |     |  |  |
|   | , ,   |               |   |  |     |  |  |
|   | Installing contractor signature   | Title         | Date                                    |  |     |  |  |
| Additional explanation and notes                              |   |               |   |  |     |  |  |
|   |   |               |   |  |     |  |  |
|   |   |               |   |  |     |  |  |
| Responsible<br>Managing<br>Employee<br>(RME)<br>Certification | I verify that the information on this certificate is true and correct. I verify that this sprinkler system was installed according to Chapter 6003 of the Texas Insurance Code and Section 34.700 of Texas Administrative Code, Title 28, the Fire Sprinkler Rules. |               |   |  |     |  |  |
|   | RME signature   |               |   |  |     |  |  |
|   | RME name (print or type)  |               |   |  |     |  |  |
|   | RME license number  |               | Date                                    |  |     |  |  |

**Distribution:** Original COPY 1 to be posted at the site or given to the owner. COPY 2 for the installing firm in a file accessible to the SFMO. COPY 3 for the local approving authority within 10 days after completion.