



Apr 18th, 2024

2585 Redding Drive, Whitestown, IN, 46705

# **Home Inspection Report**

PREPARED FOR:

Jane Doe

**INSPECTED BY:** 

Kyle Pfeifer / Pfeifer Home Inspection





# **Table of Contents**

PHI

**Inspection Details** 

Definitions

Exterior

Roof

Garage/Carport

Electrical

Attic

Air Conditioning

**Heating System** 

Plumbing

1st Floor - Main Bathroom

1st Floor - Master Bathroom

1st Floor - Half Bathroom

Kitchen

1st Floor - Left Bedroom

1st Floor - Right Bedroom

1st Floor - Master Bedroom

Family Room

Laundry Room/Area

**Summary** 



# Inspection Details

INSPECTOR  Kyle Pfeifer  Pfeifer Home Inspection		<b>PROPERTY</b> Square feet	2388
		Year built	2023
Phone	317-340-1734	Bedrooms	3
Email	pfeiferhomeinspect@gmail.com	Туре	single_family
Website	https://www.pfeiferhomeinspect.com	Garage	2
		Bathrooms	3
CLIENT Jane Doe		ADDITIONAL INFO  Inspection date	Apr 18th, 2024
Phone	317-555-3417	Others Present	Buyer's Agent
Email	pfeifertom@gmail.com	Property Occupied	Vacant



PHI

# **Definitions**



#### **Acceptable**

Functional with no obvious signs of defect.



#### Maintenance

An item deemed a yearly task by a homeowner.



#### Marginal

An issue needing repairs/replacement but not deemed immediate.



#### **Defective**

Item needs immediate repair or replacement. It is unable to perform its intended function.

NOTE: All definitions listed above refer to the property or item listed as inspected on this report at the time of inspection.

Flagged items will show up in summary view.

### 1. Exterior

#### 1.1 EXTERIOR TRIM

#### MEDIA:









#### **COMMENTS:**



The exterior trim needs to be re-painted as several marks and blemishes were noted. A qualified contractor will need to review.

#### 1.2 PATIO DOOR







Typically, a piece of exterior wooden trim is installed under a sliding door to finish off this area. A qualified contractor will need to review.

#### 1.3 FOUNDATION/BRICK

#### MEDIA:





#### **COMMENTS:**



In pictures 1-3 we found two nails sticking out of the foundation needing to be removed. Along the front of the home, we noticed the mortar below the last row of brick was finished poorly and is cosmetically not pleasing. Further evaluation is required.

#### 1.4 EXTERIOR LIGHTING











All of the exterior electrical fixtures are loose. Furthermore, we recommend applying a layer of clear caulking around the lights to prevent insects from living inside the junction box.

#### 1.5 EXTERIOR ELECTRIC OUTLETS

#### MEDIA:



#### **COMMENTS:**



The exterior outlets were all tested and in working condition. The exterior covers are properly protecting the outlets.

#### 1.6 HOSE BIBS







The exterior hose bibbs were in working condition during our inspection. No leaks or obvious imperfections were observed.

# 2. Roof

#### 2.1 ROOFING MATERIAL

#### MEDIA:



#### **COMMENTS:**



We did not notice any major issues or imperfections with the architectural shingles. The shingles are relatively new with no significant deterioration noted. Water is properly being shed down to the gutters and away from the foundation as expected. No active or previous signs of water entry were discovered. All of the roofing/plumbing vents were installed correctly and leak free. The only issue we noticed was the large amount of roofing nails left on the roof.

#### 2.2 GUTTERS











On the roof we found two spots where the white caulking from the gutter installation has contacted a few shingles. Further evaluation is needed.

# 3. Garage/Carport

#### 3.1 GARAGE DOORS

#### MEDIA:







#### **COMMENTS:**



We tested the operation of the two-door garage door and found the chain needs to be heard as the trolley is contacting the chain. We also noticed a motor was not installed on the one door garage door. A qualified contractor will need to review.

# 4. Electrical

#### 4.1 ELECTRICAL PANEL















After carefully reviewing the electrical panel, we did not observe any major imperfections. All the wiring was the correct size for the attached breaker. No loose or 'arced' wiring was noticed inside of the panel. All white/neutral wiring was properly isolated on the bus bars. No open knockouts were found as well.

### 5. Attic

#### 5.1 ROOF FRAMING

#### MEDIA:







#### **COMMENTS:**



Structurally speaking we do not see any issues with any of the 2x4 trusses we could see. All of the trusses are properly connected with no signs of any stress cracks/splitting. No active or previous signs of water entry were found. The attic appears to be ventilating properly as it is roughly the same temperature as the outside. A satisfactory amount blown in insulation was found throughout the attic.



# 6. Air Conditioning

#### 6.1 A/C SYSTEM OPERATION

**DESCRIPTION:** Functional

INFORMATION: Manufactured in 2023.

NAMEPLATE:

Model number - Ga4san43600nabaa

Serial number - 3923x2046

MEDIA:





#### **COMMENTS:**



The exterior condensing unit was tested and in working condition. The exterior aluminum fins were in good condition and the suction line properly insulated. We also recommend servicing the AC unit yearly.

# 7. Heating System

#### 7.1 HEATING SYSTEM OPERATION

**DESCRIPTION:** Functional

INFORMATION: Manufactured in 2023.













We tested the furnace and found everything functioning normal. We removed the exterior covers and found no imperfections inside the unit. The wiring is hooked up correctly and with no active leaks inside the unit. We recommend servicing the unit yearly.

# 8. Plumbing

#### **8.1 WATER HEATER OPERATION**

**DESCRIPTION:** Functional at time of inspection

INFORMATION: Manufactured in 2023.

#### NAMEPLATE:

Model number - Ent-50 130 Serial number - 2342136226749

MEDIA:





#### **COMMENTS:**




This particular hot water heater was functioning properly during our inspection. Hot water was getting delivered to the appropriate places as expected. We recommend draining ten gallons from the tank to clean it out and wash any built up sediment out.

# 9. 1st Floor - Main Bathroom

#### **9.1 WALLS**







We inspected all of the walls in this room and did not see any major holes or imperfections in the wall.

#### 9.2 ELECTRICAL

#### MEDIA:



#### **COMMENTS:**



All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

#### 9.3 TOILETS

#### MEDIA:







The toilet was functioning correctly during the inspection. We inspected the supply lines to the toilet and did not find any leaks at all. Additionally, we felt around the bottom of the toilet and no leaks were discovered.

# 10. 1st Floor - Master Bathroom

#### **10.1 WALLS**

#### MEDIA:



#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **10.2 FLOOR**

#### MEDIA:



#### **COMMENTS:**




As we were reviewing the floor we found a few scratches around the sink. A qualified contractor will need to review.



#### 10.3 TUB/SURROUND

#### MEDIA:



#### **COMMENTS:**



In the tub we noticed a few scratches. They may come up with a good cleaning. Further evaluation is needed.

# 11. 1st Floor - Half Bathroom

#### **11.1 WALLS**

#### MEDIA:



#### **COMMENTS:**



We inspected all of the walls in this room and did not see any major holes or imperfections in the wall.

#### 11.2 ELECTRICAL







All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

#### 11.3 TOILETS

#### **COMMENTS:**



The toilet was functioning correctly during the inspection. We inspected the supply lines to the toilet and did not find any leaks at all. Additionally, we felt around the bottom of the toilet and no leaks were discovered.

### 12. Kitchen

#### 12.1 COOKING APPLIANCES

#### MEDIA:



#### **COMMENTS:**



All appliances were tested and in working condition during our inspection. The fridge was cold and appeared in good shape. We tested the dishwasher and no issues were noted. All four burners were properly working on the range as well.



#### 12.2 ELECTRICAL

#### MEDIA:



#### **COMMENTS:**



All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

#### **12.3 WALLS**

#### MEDIA:



#### **COMMENTS:**




We inspected all of the walls in this room and did not see any major holes or imperfections in the wall.

# 13. 1st Floor - Left Bedroom

#### **13.1 WALLS**








A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **13.2 WINDOWS**

#### MEDIA:



#### **COMMENTS:**



We were unable to open the window on the left side in this room. A qualified contractor will need to review.

#### 13.3 ELECTRICAL

#### MEDIA:







All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

# 14. 1st Floor - Right Bedroom

#### **14.1 WALLS**

#### MEDIA:



#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **14.2 WINDOWS**

#### MEDIA:



#### **COMMENTS:**



All of the windows in this room were tested and operating normally. All panes and seals were still intact inside of the windows.

#### 14.3 ELECTRICAL



#### MEDIA:



#### **COMMENTS:**



All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

# 15. 1st Floor - Master Bedroom

#### **15.1 WALLS**

#### MEDIA:



#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **15.2 WINDOWS**







All of the windows in this room were tested and operating normally. All panes and seals were still intact inside of the windows.

#### 15.3 ELECTRICAL

#### MEDIA:



#### **COMMENTS:**



All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

# 16. Family Room

#### 16.1 CEILING







One minor crack was found on the ceiling in the family room. Repairs will need to be made by a qualified contractor.

#### **16.2 WALLS**

#### MEDIA:











#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **16.3 WINDOWS**








All of the windows in this room were tested and operating normally. All panes and seals were still intact inside of the windows.

#### **16.4 ELECTRICAL**

#### MEDIA:



#### **COMMENTS:**




All outlets were tested in this room and in working condition. The outlets were tight to the wall and not moving.

# 17. Laundry Room/Area

#### 17.1 WALLS

#### MEDIA:



#### **COMMENTS:**



Currently, no washer or dryer is hooked up inside of the laundry room. We did review the plumbing box and found both shut off valves were in good condition.



### **Summary**

#### PHI

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.



#### Maintenance

An item deemed a yearly task by a homeowner.



#### Marginal

An issue needing repairs/replacement but not deemed immediate.



#### **Defective**

Item needs immediate repair or replacement. It is unable to perform its intended function.

### 1. Exterior

#### 1.1 EXTERIOR TRIM

#### **COMMENTS:**



The exterior trim needs to be re-painted as several marks and blemishes were noted. A qualified contractor will need to review.

#### 1.2 PATIO DOOR

#### **COMMENTS:**



Typically, a piece of exterior wooden trim is installed under a sliding door to finish off this area. A qualified contractor will need to review.

#### 1.3 FOUNDATION/BRICK

#### **COMMENTS:**



In pictures 1-3 we found two nails sticking out of the foundation needing to be removed. Along the front of the home, we noticed the mortar below the last row of brick was finished poorly and is cosmetically not pleasing. Further evaluation is required.



#### 1.4 EXTERIOR LIGHTING

#### **COMMENTS:**



All of the exterior electrical fixtures are loose. Furthermore, we recommend applying a layer of clear caulking around the lights to prevent insects from living inside the junction box.

### 2. Roof

#### 2.1 ROOFING MATERIAL

#### **COMMENTS:**



We did not notice any major issues or imperfections with the architectural shingles. The shingles are relatively new with no significant deterioration noted. Water is properly being shed down to the gutters and away from the foundation as expected. No active or previous signs of water entry were discovered. All of the roofing/plumbing vents were installed correctly and leak free. The only issue we noticed was the large amount of roofing nails left on the roof.

#### 2.2 GUTTERS

#### **COMMENTS:**



On the roof we found two spots where the white caulking from the gutter installation has contacted a few shingles. Further evaluation is needed.

# 3. Garage/Carport

#### 3.1 GARAGE DOORS





We tested the operation of the two-door garage door and found the chain needs to be heard as the trolley is contacting the chain. We also noticed a motor was not installed on the one door garage door. A qualified contractor will need to review.

### 10. 1st Floor - Master Bathroom

#### **10.1 WALLS**

#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### **10.2 FLOOR**

#### **COMMENTS:**



As we were reviewing the floor we found a few scratches around the sink. A qualified contractor will need to review.

#### 10.3 TUB/SURROUND

#### **COMMENTS:**



In the tub we noticed a few scratches. They may come up with a good cleaning. Further evaluation is needed.

### 13. 1st Floor - Left Bedroom

#### **13.1 WALLS**





A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

#### 13.2 WINDOWS

#### **COMMENTS:**



We were unable to open the window on the left side in this room. A qualified contractor will need to review.

# 14. 1st Floor - Right Bedroom

#### **14.1 WALLS**

#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

### 15. 1st Floor - Master Bedroom

#### **15.1 WALLS**

#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.

# 16. Family Room

#### 16.1 CEILING





One minor crack was found on the ceiling in the family room. Repairs will need to be made by a qualified contractor.

#### **16.2 WALLS**

#### **COMMENTS:**



A few holes/imperfections were noticed on the drywall in this room. We noted all paint or drywall mistakes with blue tape.