


## FLOOR TURNOVER RELEASE

<b>THIS RELEASE FORM IS TO BE COMPLETED PRIOR TO ANY FLOORS BEING TURNED OVER TO THE APPLICABLE CONTRACTOR.</b>	
<b>PROJECT:</b> _____	<b>DATE RELEASED:</b> _____
<b>CONTRACTOR RELEASING THE AREA:</b> _____	
<b>FLOOR/AREA(S) RELEASED:</b> _____	<input type="checkbox"/> <b>TOTAL FLOOR</b> <input type="checkbox"/> <b>PARTIAL FLOOR</b>
<b>IF A PARTIAL FLOOR, FROM WHAT COLUMN LINE TO WHAT COLUMN LINE:</b> _____ <b>TO</b> _____ <small>(ATTACH DRAWING AS APPLICABLE)</small>	

<b>FLOOR TURNOVER REQUIREMENTS</b>		
<input type="checkbox"/> <b>YES</b>	<input type="checkbox"/> <b>NO</b>	Guardrail properly installed per site specific plan* (perimeter, shafts, stairwells, and openings).
<b>REQUIREMENTS FOR 3/8" CABLE (FOLLOW SPECIFIC MANUFACTURER REQUIREMENTS)</b>		
<ul style="list-style-type: none"> <li>■ Use at least two clamps for 3/8" cable terminations (Crosby)</li> <li>■ Minimum turnback length of 6 1/2" (Crosby)</li> <li>■ Top cable installed at 42" +/- 3"; Mid cable halfway between</li> <li>■ Toeboard or debris netting installed (using 3<sup>rd</sup> cable)</li> <li>■ Cable flagged every 6' for visibility</li> <li>■ Turnbuckles installed as required</li> </ul>		
		
<b>REQUIREMENTS FOR 2" x 4" WOODEN GUARDRAILS</b>		
<ul style="list-style-type: none"> <li>■ Toprail installed to 42" +/- 3" above finished floor; Midrail at 21" +/- 3"</li> <li>■ Toeboard or debris netting installed</li> <li>■ Removable guardrails erected as required</li> </ul>		
<input type="checkbox"/> <b>YES</b>	<input type="checkbox"/> <b>NO</b>	All openings are protected per site specific plan (tightly covered or guardrail).
<input type="checkbox"/> <b>YES</b>	<input type="checkbox"/> <b>NO</b>	Reshores are in place and secure (if required).
<input type="checkbox"/> <b>YES</b>	<input type="checkbox"/> <b>NO</b>	Sufficient over head protection exists from work performed above (if required). <ul style="list-style-type: none"> <li>■ Deck stripped/material controlled</li> </ul>
<input type="checkbox"/> <b>YES</b>	<input type="checkbox"/> <b>NO</b>	Housekeeping is acceptable, area is clean and broom swept (including deck edge). <ul style="list-style-type: none"> <li>■ Material/equipment required for work may remain in accordance with site specific plan.</li> </ul>
<b>ADDITIONAL MEASURES NEEDED OR REQUIRED:</b> _____		

<b>THE SIGNATURES BELOW RELEASE THE CONTROL OF THE ABOVE STATED AREAS TO AUSTIN POWER PARTNERS.</b>		
<b>PREPARED BY :</b> _____	<b>X</b>	<b>DATE:</b> _____
<small>(CONTRACTOR - PRINT NAME)</small>	<small>(CONTRACTOR - SIGNATURE)</small>	
<b>RECEIVED BY:</b> _____	<b>X</b>	<b>DATE:</b> _____
<small>(APP - PRINT NAME)</small>	<small>(APP - SIGNATURE)</small>	