

Little Mermaid Swing Inspection

Pennsylvania Shakespeare Festival 2016

Inspected by:

Date:

Witnessed/Assisted by:

		Pass	Fail	Notes
Ropes	Condition (not fraying, unraveling, or breakages)			
Knots	Properly tied and tight			
	Condition (not fraying, unraveling, or breakages)			
	Tails (zip tied to lift line)			
Flyrail Tie Off	Proper In and Out Spike			
	In spike tied off to fly rail and properly secured to not be removed			
	Out Spike- Purssic knot is tight and properly positioned			
Sheaves	Minimal/Normal Side rubbing/fleet angle			
	Minimal Spacer rubbing			
	Bolts (tight and secure) Included block bolts and attachment bolts			
	Quiet (i.e. properly lubricated, unseized)			
Rigging Frames	Steel (no cracked welds, no bent framing members)			
	Bolts (tight and secure) includes all attachment and framing bolts			
Seats	Minimal Wear (no major through cracks, splintering, checking, warping)			
	Metal flat bar weights (attached, fasteners are all present and tight)			