

WWTP Report

June – July 2017

- No out of service or major maintenance necessary since last report
- Plant is averaging 70,000 gallons per day
- Three sludge hauls at 6,000 gallons per haul
- Had inspection of the WWTP. Inspector found some issues with the record keeping process. Biometrics corrected all of these issues. The operation of the plant was satisfactory. The water quality was satisfactory.
- The lift stations are required to have both a light and an audible alarm in the event of a failure. These were not working and have been scheduled for replacement when the inspection took place. The contractor was informed that this inspection had occurred and all 4 alarms were replaced within one week. The inspector returned for a follow up visit and found everything to be satisfactory and in compliance.
- Had several odor complaints. The plant operator increased the flow of material from the oxidation ditch to the surge tanks. This seemed to improve the situation and will continue to be monitored.
- There seems to be some concern about operating expenses and sludge haul. Both will need to be reviewed in more detail with Biometrics to clarify these concerns.