INSPECTION CERTIFICATE

Name:

Slip Elevator

Type:

HYC 5.1/2"/200

Dispatch No.:

91201

The elevator is designed and manufactured in according to API Spec 8A/8C.It has been qualified through inspection and allowed to dispatch.

Inspector:

Song Jianhua

Date: 2010-1-8

DEDICATED STAMP FOR PRODUCT INSPECTION

Jiangsu Rudong General Machinery CO.,Ltd.

Jiangsu Rudong General Machinery CO.,Ltd.

INSPECTION REPORT OF ELEVATOR

According to SY/5035-2004 and API Spec8A/8C, the product was tested at 1.5 times the max, load keeping five minutes. The result of test, NDE, handling property and exterior as follows:

Description (Type)	HYC 5.1/2"/200 Slip Elevator		Test load	2700 kN		
Dispatch No	91201				7	
Test result	OK					
MPI result	OK					
Handling property	OK					
Exterior	OK				at N	IRAL MICHIGAN

Inspector : Song Jianhua

Examiner: Yin Zhigao

Date: 2010+1-8R PRODUCT INSPECTION


Jiangsu Rudong General Machinery CO.,Ltd.

MAGNETIC PARTICLE INSPECTION CERTIFICATE

NO.:QR049

Part Name	Slip Elevator	Туре	HYC 5.1/2"/200	
Dispatch No.	91201	Qty.	1 (pcs)	
Material	Alloy Steel	Face estate	12.5/	
eat treatment estate Quench and Temper		Area thickness	See below	
Instrument Model	CEW-6000	Method of Magnetization	Continuum	
Method of Display	Fluorescence	Sensitivity	A 15/100	
Blacklight lamp			GB9444 ASTME709	

Test extent and place of assess casing:



Find type of disfigurement and dimension(see above drawing)

Nonexistence

Quality grade of assess and /or conclusion:

Grade I /OK

Inspector Xia Shupeng Auditing Wu Zengyi Date(badge of department)

SHIPPING ORDER

NAME:

Slip Elevator

TYPE:

HYC 5.1/2"/200

Net Weight:

Gross Weight:

Dispatch NO.:

91201

QTY.:

1 Pcs

No.	Goods Name	QTY.	Remarks
1	Slip Elevator	1 Pcs	
2	7" Slip Segment	1 Pcs	90106
12	Technical Papers		
1	Inspection Certificate	1	
2	Shipping Order	1	
3	Usage Direction	1	

Inspector:

Song Jianhua

Date:

2010-1-8

Jiangsu Rudong General Machinery CO.,Ltd.