

[illegible]

**Notes: This section is for expanded explanation of work authorized above. It is not to be used to list additional work to be performed or to add Unit Costs to a job that are not included in the main body of the work order.**

1. H&S: repair/rigid weatherstrip/shoe kitchen to garage door (#2) before Blower Door testing.  
Repair/snap-in weatherstrip front door (east facing; #1) after Blower Door testing.
2. Bathroom only.
3. Line and seal return closet with insulated duct board, plywood or sheet metal (according to CSD WIS Section 6, #24) walls and ceiling, approximately 81sqft of surface area. Remove and cap duct to laundry room (CSD FG; App, B, 6.1.3) do both before duct test. Add cover plate in bedroom on east facing wall, if needed with gasket.
4. Seal plumbing penetrations underneath the home with closed cell foam or caulking, then insulate with R-11 and seal belly board (CSD WIS Section 6 #44). Seal kitchen around kitchen exhaust vent pipe to ceiling.
5. Add two 10"x14" to back of the home (south facing). Also, cut a 1'x4' hole in access and and staple 1/4" screen to inside.
6. Replace approximately 40' of flexible ducting 6", as needed (mostly main duct). Hang with straps (CSD WIS Section 6), before duct test.
7. Earthquake strap water heater before wrapping.
8. 16"x20"x1"

\_\_\_\_\_  
Assessor Signature

\_\_\_\_\_  
Date

\_\_\_\_\_  
Work Authorized

\_\_\_\_\_  
Date

#### CONTRACTOR'S CERTIFICATION

I certify that the work authorized by this work order has been completed according to applicable state and local building codes and the regulations, standards and materials specifications of the weatherization program.

\_\_\_\_\_  
Contractor Signature

\_\_\_\_\_  
Date